



Project Summary



Sector Name :RAILWAYS.

Agency Name :NORTH WESTERN RAILWAY.

Project Name :ALWAR-BANDIKUI DOUBLING.

Reported Date : 16-JUL-19 **MOU Status :** Project Under MOU for 2017-2018 **Monthly Report :** 6 / 2019

Cost Overrun (%) - 44.16 **Time Overrun (Months)-** 10 **Total/Pending/Completed Milestone -** 0 / 0 / 0

Cost (Rs. in Crores)

Original	Revised	Now Anticipated
242.09	0	349

Expenditure (Rs. in Crores)

Cum. till Previous Financial Year	Cum. in Current Financial Year till last month	Expenditure in current month	Cum. Expenditure till now
325.11	13.71	2.85	341.67

Date of Commissioning (mm/yyyy)

Original	Revised	Anticipated
2/2019	0/0	12/2019

Current Financial Year Budget (Rs. in Crores)

Budget Estimate	Revised Estimate
54	0

Ministry Review Date

Latest	Last	Physical Progress (%)	Status
17-JUL-19		77	Ongoing

Monthly Status

Background Information

Alwar-Dhigawara (27.00 km) - Commissioned on 31.01.2019. Dhigawara-Bandikui (33.37 km) :- Work is in progress. (Physical progress-65%). Major bridges completed. Earthwork, Blanketing, Minor bridges, Ballast supply & station building works are in progress. Issues- (i)Major yard work in BKI NI (25 new T/O, 15 existing to be dismantled, existing PF-6 to be dismantled and to be shifted by 2.5 m, existing L/L 6 is also to be shifted etc.). (ii) Land acquisition is in progress at 11 LCs, 04 Bridges & 03 yards.	Work sanctioned in the year 2013-14. Detailed Estimate of Rs. 281.03 cr. (Civil Engg. = Rs. 241.01, S&T Engg. = Rs. 33.26 cr. and Electrical Engg. = Rs. 6.76 cr.) sanctioned by Railway Board vide letter No. 2014/W-I/NWR/DL/19 Estimate dt. 08.09.2015. Contract amounting to Rs. 118.24 Cr. awarded on 18.05.2016. Work is in Progress.
---	---

Problems

Problem	Start (mm/yyyy)	End (mm/yyyy)	Status	Attention Required	Remarks
---------	-----------------	---------------	--------	--------------------	---------

[Ongoing Milestone](#)

[Completed Milestone](#)

Exit