

अश्वनी लोहानी
ASHWANI LOHANI



अध्यक्ष, रेलवे बोर्ड
एवं
पदेन प्रमुख सचिव, भारत सरकार
रेल मंत्रालय
CHAIRMAN, RAILWAY BOARD
&
EX-OFFICIO PRINCIPAL SECRETARY
GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS

DO No. 2018/W-I/Genl./Target 2018-19

26 NOV 2018

My dear Sharma,

Sub: Commissioning of New Line, Gauge Conversion & Doubling.

Please refer to my DO letter of even number dated 09.05.18, conveying the month-wise targets for commissioning of New Lines, Gauge Conversion & Doubling Projects (NL/GC/DL) during 2018-19, which were finalized in consultation with Zonal Railway. I had also advised you vide my D.O letter of even number dated 28.08.18, that the progress of commissioning of NL/GC/DL is to be monitored very closely and regularly and month-wise target should be adhered to.

2. During the review of the progress of commissioning of NL/GC/DL through Video Conference in September, 2018, Railways assured of commissioning of targeted sections.

3. The progress of commissioning of NL/GC/DL has further been reviewed and it has been observed that progress is not up to the mark. Chief Engineer wise, details of commissioning till Oct' 2018 and likely commissioning in remaining period as given by Railway is as under:-

(in km.)

S. No.	Chief Engineer	Designation	Targets for 2018-19 (NL/GC/DL)	Commissioning till Oct.'18 (NL/GC/DL)	Likely commissioning in balance period	Shortfall
1	Dinesh Kataria	CE/C/Central	218.77	Nil	49.14	169.63
2	S.S. Kedia	CE/C/MTP	31.03	25	6.03	-
3	S.M. Maheshwari	CE/C/North	49	Nil	49	-
4	Rajeev Mishra	CE/C/South	21.93	Nil	21.93	-
		Total	320.73	25	126.1	169.63

4. Although, Railway has indicated that most of the doubling targets will be met with, however, there are issues of land acquisition & Cable shifting in large number of targeted section. Central Railway has large number of sanctioned doubling/3rd /4th line projects and there are large number of sections where there is no land related issue. Therefore, Railway should make up the shortfall, if any, through commissioning of other sections where there is no land acquisition issue.

Contd..2/-

5. Railway has planned commissioning the projects upto March'19. You will appreciate the fact that due to loading targets of Railways, traffic blocks/PNIs/NIs would be difficult during Feb'19/March'19. Therefore, Railway should plan to achieve the targets by Jan'19/Feb.'19.
6. Extra efforts, meticulous planning, close monitoring & regular follow up is required to achieve the targets. Any shortfall in the targets of commissioning of NL/GC/DL is not acceptable.
7. You are, therefore, advised to take necessary measures to ensure commissioning of targeted sections.
8. I shall like to be apprised of the action taken & progress made in this regard. Needless to add that the progress is also being monitored at the highest level.

With best wishes,

Yours sincerely,


(Ashwani Lohani)

Shri. D.K. Sharma,
General Manager,
Central Railway,
MUMBAI

अश्वनी लोहानी
ASHWANI LOHANI



अध्यक्ष, रेलवे बोर्ड
एवं
पदेन प्रमुख सचिव, भारत सरकार
रेल मंत्रालय
CHAIRMAN, RAILWAY BOARD
&
EX-OFFICIO PRINCIPAL SECRETARY
GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS

DO No.2018/W-I/Genl./Target 2018-19

26 NOV 2018

My dear Rao,

Sub: Commissioning of New Line, Gauge Conversion & Doubling.

Please refer to my DO letter of even number dated 09.05.18, conveying the month-wise targets for commissioning of New Lines, Gauge Conversion & Doubling Projects (NL/GC/DL) during 2018-19, which were finalized in consultation with Zonal Railway. I had also advised you, vide my D.O letter of even number dated 28.08.18 that the progress of commissioning of NL/GC/DL is to be monitored very closely and regularly and month-wise target should be adhered to.

2. During the review of the progress of commissioning of NL/GC/DL through Video Conference in September, 2018, Railways assured of commissioning of targeted sections.

3. The progress of commissioning of NL/GC/DL has further been reviewed and it has been observed that progress is not up to the mark. Chief Engineer wise, details of commissioning till Oct' 2018 and likely commissioning in remaining period as given by Railway is as under:-

(in km.)

S. No.	Chief Engineer	Designation	Targets for 2018-19 (NL/GC/DL)	Commissioning till Oct.'18 (NL/GC/DL)	Likely commissioning in balance period	Shortfall
1	Sudhir Panwar	CE/C-I	50.83	Nil	38.43	12.40
2	Rajeev Gupta	CE/C-III	100.95	13.71	76.88	10.36
3	Shirish Kesarwani	CE/C-V	31.22	Nil	31.22	-
4	Mahavir Singh	CE/C-VI	53.10	6.15	46.95	-
		Total	236.1	19.86	193.48	22.76

4. Although, Railway has indicated that most of the targets will be met with, however, progress of commissioning till Oct'18 is 19.86 Km against the total target of 236.10Km.


5. Railway is planning commissioning the projects during Feb'19/March'19. You will appreciate the fact that due to loading targets of Railways, traffic blocks/PNIs/NIs would be difficult during Feb'19/March'19. Therefore, Railway should plan to achieve the targets by Jan'19/Feb.'19.

Contd...2/-

6. Extra efforts, meticulous planning, close monitoring & regular follow up is required to achieve the targets. Any shortfall in the targets of commissioning of NL/GC/DL is not acceptable.
7. You are, therefore, advised to take necessary measures to ensure commissioning of targeted sections.
8. I shall like to be apprised of the action taken & progress made in this regard. Needless to add that the progress is also being monitored at the highest level.

With best wishes,

Yours sincerely,



(Ashwani Lohani)

Shri. Harindra Rao,
General Manager,
Eastern Railway,
KOLKATA

अश्वनी लोहानी
ASHWANI LOHANI



अध्यक्ष, रेलवे बोर्ड
एवं
पदेन प्रमुख सचिव, भारत सरकार
रेल मंत्रालय
CHAIRMAN, RAILWAY BOARD
&
EX-OFFICIO PRINCIPAL SECRETARY
GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS

DO No.2018/W-I/Genl./Target 2018-19

26 NOV 2018

My dear Trivedi,

Sub: Commissioning of New Line, Gauge Conversion & Doubling.

Please refer to my DO letter of even number dated 09.05.18, conveying the month-wise targets for commissioning of New Lines, Gauge Conversion & Doubling Projects (NL/GC/DL) during 2018-19, which were finalized in consultation with Zonal Railway. I had also advised you, vide my D.O letter of even number dated 28.08.18 that the progress of commissioning of NL/GC/DL is to be monitored very closely and regularly and month-wise target should be adhered to.

2. During the review of the progress of commissioning of NL/GC/DL through Video Conference in September, 2018, Railways assured of commissioning of targeted sections.

3. The progress of commissioning of NL/GC/DL has further been reviewed and it has been observed that progress is not up to the mark. Chief Engineer wise, details of commissioning till Oct' 2018 and likely commissioning in remaining period as given by Railway is as under:-

(in km.)

S. No.	Chief Engineer	Designation	Targets for 2018-19 (NL/GC/DL)	Commissioning till Oct.'18 (NL/GC/DL)	Likely commissioning in balance period	Shortfall
1	Shailendra Prasad	CE/C/North	82	8	40	34
2	Sanjeev Kumar Sharma	CE/C/NW	115	14	79	22
3	A K Rai	CE/C/NE	199	42	62	95
4	Narendra Kumar	CE/C/South	21	Nil	21	-
5	S.K. Singh	CE/C/SE	146.7	50.3	70	26.4
6	Rajiv Kumar Sinha	CE/C/Central	51.46	Nil	51.46	-
7	N.K. Jha	CE/C/GB	19	Nil	19	-
		Total	634.16	114.3	342.46	177.4

4. Railway has commissioned only 114.30 Km till Oct'18 against the total target of 634.16 Km.

Contd...2/-

5. Railway has planned commissioning the projects upto Feb'19/March'19. You will appreciate the fact that due to loading targets of Railways, traffic blocks/PNIs/NIs would be difficult during Feb'19/March'19. Therefore, Railway should plan to achieve the targets by Jan'19/Feb.'19.
6. Extra efforts, meticulous planning, close monitoring & regular follow up is required to resolve all the issues and to achieve the targets. Any shortfall in the targets of commissioning will not be acceptable.
7. You are, therefore, advised to take necessary measures to ensure commissioning of targeted sections.
8. I shall like to be apprised of the action taken & progress made in this regard. Needless to add that the progress is also being monitored at the highest level.

With best wishes,

Yours sincerely,

Shri. L.C. Trivedi,
General Manager,
East Central Railway,
HAJIPUR


(Ashwani Lohani)

अश्वनी लोहानी
ASHWANI LOHANI



अध्यक्ष, रेलवे बोर्ड
एवं
पदेन प्रमुख सचिव, भारत सरकार
रेल मंत्रालय
CHAIRMAN, RAILWAY BOARD
&
EX-OFFICIO PRINCIPAL SECRETARY
GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS

DO No.2018/W-I/Genl./Target 2018-19

My dear Singh,

Sub: Commissioning of New Line, Gauge Conversion & Doubling.

Please refer to my DO letter of even number dated 09.05.18, conveying the month-wise targets for commissioning of New Lines, Gauge Conversion & Doubling Projects (NL/GC/DL) during 2018-19, which were finalized in consultation with Zonal Railway. I had also advised you, vide my D.O letter of even number dated 28.08.18 that the progress of commissioning of NL/GC/DL is to be monitored very closely and regularly and month-wise target should be adhered to.

2. During the review of the progress of commissioning of NL/GC/DL through Video Conference in September, 2018, Railways assured of commissioning of targeted sections.

3. The progress of commissioning of NL/GC/DL has further been reviewed and it has been observed that progress is not up to the mark. Chief Engineer wise, details of commissioning till Oct' 2018 and likely commissioning in remaining period as given by Railway is as under:-

(in km.)

S. No.	Chief Engineer	Designation	Targets for 2018-19 (NL/GC/DL)	Commissioning till Oct.'18 (NL/GC/DL)	Likely commissioning in balance period	Shortfall
1	S.Y. Mendhekar	CE/C/HQ	60.97	15.70	33.27	12
2	G.H. Victor Joseph	CE/C-I	146.93	32.43	114.5	-
3	N.S.Uikey	CE/C-II	124.41	15.65	108.76	-
		Total	332.31	63.78	256.53	12

4. Although, Railway has indicated that most of the targets will be met with, however, progress of commissioning till Oct'18 is only 63.78 Km against the total target of 332.31 Km.

5. You will appreciate the fact that due to loading targets of Railways, traffic blocks/PNIs/NIs would be difficult during Feb'19/March'19. Therefore, Railway should plan to achieve the targets by Jan.'19/Feb.'19.


Contd...2/-

6. Extra efforts, meticulous planning, close monitoring and regular follow up is required to resolve all the issues and to achieve the targets. Any shortfall in the targets of commissioning will not be acceptable.
7. You are, therefore, advised to take necessary measures to ensure commissioning of targeted sections.
8. I shall like to be apprised of the action taken & progress made in this regard. Needless to add that the progress is also being monitored at the highest level.

With best wishes,

Yours sincerely,

Shri. Umesh Singh,
General Manager,
East Coast Railway,
BHUBANESWAR.


(Ashwani Lohani)

अश्वनी लोहानी
ASHWANI LOHANI



अध्यक्ष, रेलवे बोर्ड
एवं
पदेन प्रमुख सचिव, भारत सरकार
रेल मंत्रालय
CHAIRMAN, RAILWAY BOARD
&
EX-OFFICIO PRINCIPAL SECRETARY
GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS

DO No.2018/W-I/Genl./Target 2018-19

26 NOV 2018

My dear Singh,

Sub: Commissioning of New Line, Gauge Conversion & Doubling.

Please refer to my DO letter of even number dated 09.05.18, conveying the month-wise targets for commissioning of New Lines, Gauge Conversion & Doubling Projects (NL/GC/DL) during 2018-19, which were finalized in consultation with Zonal Railway.

2. During the review of the progress of commissioning of NL/GC/DL through Video Conference in September, 2018, Railways assured of commissioning of targeted sections.

3. The progress of commissioning of NL/GC/DL has further been reviewed and it has been observed that progress is not up to the mark. Chief Engineer wise, details of commissioning till Oct' 2018 and likely commissioning in remaining period as given by Railway is as under:-

S. No.	Chief Engineer	Designation	Targets for 2018-19 (NL/GC/DL)	Commissioning till Oct.'18 (NL/GC/DL)	(in km.)	
					Likely commissioning in balance period	Shortfall
1	Ajit Singh	CE/C/NC	16	16	-	-
2	V.P. Duedja	CE/C/Spl.	54	-	24	30
3	Anurag	CE/C/Central	7	-	7	-
4	D.R. Gupta	CE/C/Survey	12	-	12	-
5	R.C. Gupta	CE/C/NW	98	30	30	38
6	Manoj Garg	CE/C/East	13	-	7.5	5.5
7	S.K. Sapra	CPM/LKO	18	-	18	-
		Total	218	46	98.5	73.5


4. Railway has commissioned only 46 Km till Oct'18 against the total target of 218 Km.

Contd...2/-

5. Railway has planned commissioning the projects upto Feb'19/March'19. You will appreciate the fact that due to loading targets of Railways, traffic blocks/PNIs/NIs would be difficult during Feb'19/March'19. Therefore, Railway should plan to achieve the targets by Jan'19/Feb.'19.
6. Extra efforts, meticulous planning, close monitoring & regular follow up is required to resolve all the issues and to complete the targets. Any shortfall in the targets of commissioning will not be acceptable.
7. You are, therefore, advised to take necessary measures to ensure commissioning of targeted sections.
8. I shall like to be apprised of the action taken & progress made in this regard. Needless to add that the progress is also being monitored at the highest level.

With best wishes,

Yours sincerely,


(Ashwani Lohani)

Shri. T.P. Singh,
General Manager,
Northern Railway,
NEW DELHI

अश्वनी लोहानी
ASHWANI LOHANI



अध्यक्ष, रेलवे बोर्ड
एवं
पदेन प्रमुख सचिव, भारत सरकार
रेल मंत्रालय
CHAIRMAN, RAILWAY BOARD
&
EX-OFFICIO PRINCIPAL SECRETARY
GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS

DO No.2018/W-I/Genl./Target 2018-19

26 NOV 2018

My dear Chaudhry,

Sub: Commissioning of New Line, Gauge Conversion & Doubling.

Please refer to my DO letter of even number dated 09.05.18, conveying the month-wise targets for commissioning of New Lines, Gauge Conversion & Doubling Projects (NL/GC/DL) during 2018-19, which were finalized in consultation with Zonal Railway. I had also advised you, vide my D.O letter of even number dated 28.08.18 that the progress of commissioning of NL/GC/DL is to be monitored very closely and regularly and month-wise target should be adhered to.

2. During the review of the progress of commissioning of NL/GC/DL through Video Conference in September, 2018, Railways assured of commissioning of targeted sections.

3. The progress of commissioning of NL/GC/DL has further been reviewed and it has been observed that progress is not up to the mark. Chief Engineer wise, details of commissioning till Oct' 2018 and likely commissioning in remaining period as given by Railway is as under:-

S. No.	Chief Engineer	Designation	Targets for 2018-19 (NL/GC/DL)	Commissioning till Oct.'18 (NL/GC/DL)	Likely commissioning in balance period.	(in km.) Shortfall
1	Ashutosh	CE/C/Central	65.33	Nil	37.35	28.98
2	Narinder Kumar	CE/C/North	54.99	Nil	32.49	22.50
		Total	120.32	Nil	69.84	51.48

4. Railway has not commissioned any section till Oct'18 against the total target of 120.32 Km, which is not acceptable.

5. Railway has planned commissioning the projects upto Feb'19/March'19. You will appreciate the fact that due to loading targets of Railways, traffic blocks/PNIs/NIs would be difficult during Feb'19/March'19. Therefore, Railway should plan to achieve the targets by Jan'19/Feb.'19.


Contd...2/-

6. Extra efforts, meticulous planning, close monitoring & regular follow up is required to resolve all the issues and to complete the targets. Any shortfall in the targets of commissioning will not be acceptable.
7. You are, therefore, advised to take necessary measures to ensure commissioning of targeted sections.
8. I shall like to be apprised of the action taken & progress made in this regard. Needless to add that the progress is also being monitored at the highest level.

With best wishes,

Yours sincerely,

Shri Rajiv Chaudhry
General Manager,
North Central Railway,
PRAYAGRAJ


(Ashwani Lohani)



DO No.2018/W-I/Genl./Target 2018-19

26 NOV 2018

My dear Agarwal,

Sub: Commissioning of New Line, Gauge Conversion & Doubling.

Please refer to my DO letter of even number dated 09.05.18, conveying the month-wise targets for commissioning of New Lines, Gauge Conversion & Doubling Projects (NL/GC/DL) during 2018-19 which were finalized in consultation with all Zonal Railways.

2. During the review of the progress of commissioning of NL/GC/DL through Video Conference in September, 2018, Railways assured of commissioning of targeted sections.

3. The progress of commissioning of NL/GC/DL has further been reviewed and it has been observed that progress is not up to the mark. Chief Engineer wise, details of commissioning till Oct' 2018 and likely commissioning in remaining period as given by Railway is as under:-

S. No.	Chief Engineer	Designation	Targets for 2018-19 (NL/GC/DL)	Commissioning till Oct.18 (NL/GC/DL)	Likely commissioning in balance period	Shortfall
1	Kailash Singh	CE/East	113.9	36.15	Nil	77.75
2	A.M. Rizvi	CE/C/HQ	47	Nil	7	40
3	Ram Janam	CE/West	102	60	8	34
4	A.K. Singh	CE/North	37	Nil	37	-
Total			299.9	96.15	52	151.75

4. Railway has commissioned only 96.15 Km till Oct'18 as against the total target of 299.9 Km. It has been observed that Railway is not commissioning most of the targeted doubling, which is not acceptable.


5. Extra efforts, meticulous planning, close monitoring and regular follow up is required to resolve the issues and to complete the targets. Any shortfall in the targets of commissioning will not be acceptable.

Contd...2/-

7. You are, therefore, advised to take necessary measures to ensure commissioning of targeted sections.
8. I shall like to be apprised of the action taken & progress made in this regard. Needless to add that the progress is also being monitored at the highest level.

With best wishes,

Yours sincerely,


(Ashwani Lohani)

Shri. Rajiv Agarwal,
General Manager,
North Eastern Railway,
GORAKHPUR



DO No.2018/W-I/Genl./Target 2018-19

26 NOV 2018

My dear Prasad,

Sub: Commissioning of New Line, Gauge Conversion & Doubling.

Please refer to my DO letter of even number dated 09.05.18, conveying the month-wise targets for commissioning of New Lines, Gauge Conversion & Doubling Projects (NL/GC/DL) during 2018-19, which were finalized in consultation with Zonal Railway.

2. During the review of the progress of commissioning of NL/GC/DL through Video Conference in September, 2018, Railways assured of commissioning of targeted sections.

3. The progress of commissioning of NL/GC/DL has further been reviewed and it has been observed that progress is not up to the mark. Chief Engineer wise, details of commissioning till Oct' 2018 and likely commissioning in remaining period as given by Railway is as under:-

SN	Chief Engineer	Designation	Targets for 2018-19 (NL/GC/DL).	Commissioning till Oct.18 (NL/GC/DL).	Likely commissioning in balance period.	Shortfall
1	B.N. Bhaskar	CE/C-I	77.18	Nil	32.23	44.95
2	B.S. Meena	CE/C-III	13.96	Nil	13.96	-
3	Mohinder Singh	CE/C-IV	48	Nil	48	-
4	S.P. Singh	CE/C-V	49	Nil	49	-
5	Sandeep Kumar	CE/C-VI	16	Nil	Nil	16
6	A. Saibaba	CE/C-VII	24.3	Nil	24.3	-
7	S.C. Chauhan	CE/C-VIII	48.80	Nil	48.8	-
8	N. Brahma	CE/C-IX	18.55	10	8.55	-
		Total	295.79	10	224.84	60.95

4. Although, Railway has indicated that most of the targets will be met with, however, progress of commissioning till Oct'18 is only 10 Km against the total target of 295.79 Km.

Contd...2/-


5. Extra efforts, meticulous planning, close monitoring and regular follow up is required to resolve all the issues and to complete the targets. Any shortfall in the targets of commissioning will not be acceptable.

7. You are, therefore, advised to take necessary measures to ensure commissioning of targeted sections.

8. I shall like to be apprised of the action taken & progress made in this regard. Needless to add that the progress is also being monitored at the highest level.

With best wishes,

Yours sincerely,


(Ashwani Lohani)

Shri N.K. Prasad.
General Manager/Construction,
North East frontier Railway,
Maligaon,
GUWAHATI

अश्वनी लोहानी
ASHWANI LOHANI



अध्यक्ष, रेलवे बोर्ड
एवं
पदेन प्रमुख सचिव, भारत सरकार
रेल मंत्रालय
CHAIRMAN, RAILWAY BOARD
&
EX-OFFICIO PRINCIPAL SECRETARY
GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS

DO No.2018/W-I/Genl./Target 2018-19

26 NOV 2018

My dear Singh,

Sub: Commissioning of New Line, Gauge Conversion & Doubling.

Please refer to my DO letter of even number dated 09.05.18, conveying the month-wise targets for commissioning of New Lines, Gauge Conversion & Doubling Projects (NL/GC/DL) during 2018-19, which were finalized in consultation with Zonal Railway.

2. During the review of the progress of commissioning of NL/GC/DL through Video Conference in September, 2018, Railways assured of commissioning of targeted sections.

3. The progress of commissioning of NL/GC/DL has further been reviewed and it has been observed that progress is not up to the mark. Chief Engineer wise, details of commissioning till Oct' 2018 and likely commissioning in remaining period as given by Railway is as under:-

SN	Chief Engineer	Designation	Targets for 2018-19 (NL/GC/DL)	Commissioning till Oct.18 (NL+GC+DL)	Likely commissioning in balance period	Shortfall
1	Anil Kumar	CE/C-I	80.45	23	57.45	..
2	A.K. Gupta	CE/C-II	118.99	Nil	24	94.99*
3	J. K. Pahwa	CE/C-III	119.82	54	46.82	19
4	R.K. Mishra	CE/C-IV	58.5	Nil	Nil	58.5*
5	N.R. Choudhary	CE/C/HQ	117.60	Nil	60.37	57.23
		Total	495.36	77	188.64	229.72

* Rails are not planned for these targets.

4. Railway has Commissioned only 77 Km till Oct'18, as against the total target of 495.36 Km.

5. Railway has planned commissioning the projects upto Feb'19/March'19. You will appreciate the fact that due to loading targets of Railways, traffic blocks/PNIs/NIs would be difficult during Feb'19/March'19. Therefore, Railway should plan to achieve the targets by Jan'19/Feb.'19.

Contd...2/-


6. Extra efforts, meticulous planning, close monitoring is required to resolve all the issues and to complete the targets. Any shortfall in the targets of commissioning will not be acceptable.

7. You are, therefore, advised to take necessary measures to ensure commissioning of targeted sections.

8. I shall like to be apprised of the action taken & progress made in this regard. Needless to add that the progress is also being monitored at the highest level.

With best wishes,

Yours sincerely,



(Ashwani Lohani)

Shri. T.P. Singh,
General Manager,
North Western Railway,
JAIPUR

अश्वनी लोहानी
ASHWANI LOHANI



अध्यक्ष, रेलवे बोर्ड
एवं
पदेन प्रमुख सचिव, भारत सरकार
रेल मंत्रालय
CHAIRMAN, RAILWAY BOARD
&
EX-OFFICIO PRINCIPAL SECRETARY
GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS

DO No.2018/W-I/Genl./Target 2018-19

26 NOV 2018

My dear Kulshreshta,

Sub: Commissioning of New Line, Gauge Conversion & Doubling.

Please refer to my DO letter of even number dated 09.05.18, conveying the month-wise targets for commissioning of New Lines, Gauge Conversion & Doubling Projects (NL/GC/DL) during 2018-19, which were finalized in consultation with Zonal Railway. I had also advised you, vide my D.O letter of even number dated 28.08.18 that the progress of commissioning of NL/GC/DL is to be monitored very closely and regularly and month-wise target should be adhered to.

2. During the review of the progress of commissioning of NL/GC/DL through Video Conference in September, 2018, Railways assured of commissioning of targeted sections.

3. The progress of commissioning of NL/GC/DL has further been reviewed and it has been observed that progress is not up to the mark. Chief Engineer wise, details of commissioning till Oct' 2018 and likely commissioning in remaining period as given by Railway is as under:-


SN	Chief Engineer	Designation	Targets for 2018-19 (NL/GC/DL)	Commissioning till Oct.'18 (NL/GC/DL)	Likely commissioning in balance period	Shortfall
1	P. Kalimuthu	CE/Central	95.20	Nil	95.20	-
2	Prafulla Verma	CE/West	43	Nil	31	12
3	S. Ashok Kumar	CE/S&RB	29	Nil	11	18
4	Sumeet Singhal	CE/South	37	Nil	-	37
5	Shahji Zackariah	CE/S/CN/ERS	51.63	Nil	18	33.63
6	R.P. Nirala	CE/N/CN/ERS	12.27	Nil	12.27	-
		Total	268.1	NIL	167.47	100.63

Contd...2/-

4. Railway has not commissioned any section till Oct'18 against the total target of 268.1 Km, which is it is not acceptable.
5. You will appreciate the fact that due to loading targets of Railways, traffic blocks/PNIs/NIs would be difficult during Feb'19/March'19. Therefore, Railway should plan to achieve the targets by Jan'19/Feb.'19.
6. Extra efforts, meticulous planning, close monitoring is required to resolve all the issues and to complete the targets. Any shortfall in the targets of commissioning will not be acceptable.
7. You are, therefore, advised to take necessary measures to ensure commissioning of targeted sections.
8. I shall like to be apprised of the action taken & progress made in this regard. Needless to add that the progress is also being monitored at the highest level.

With best wishes,

Yours sincerely,


(Ashwani Lohani)

Shri. R K Kulshreshta,
General Manager,
Southern Railway,
CHENNAI

अश्वनी लोहानी
ASHWANI LOHANI



अध्यक्ष, रेलवे बोर्ड
एवं
पदेन प्रमुख सचिव, भारत सरकार
रेल मंत्रालय
CHAIRMAN, RAILWAY BOARD
&
EX-OFFICIO PRINCIPAL SECRETARY
GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS

DO No.2018/W-I/Genl./Target 2018-19

26 NOV 2018

My dear Yadav,

Sub: Commissioning of New Line, Gauge Conversion & Doubling.

Please refer to my DO letter of even number dated 09.05.18, conveying the month-wise targets for commissioning of New Lines, Gauge Conversion & Doubling Projects (NL/GC/DL) during 2018-19, which were finalized in consultation with Zonal Railway. I had also advised you, vide my D.O letter of even number dated 28.08.18 that the progress of commissioning of NL/GC/DL is to be monitored very closely and regularly and month-wise target should be adhered to.

2. During the review of the progress of commissioning of NL/GC/DL through Video Conference in September, 2018, Railways assured of commissioning of targeted sections.

3. The progress of commissioning of NL/GC/DL has further been reviewed and it has been observed that progress is not up to the mark. Chief Engineer wise, details of commissioning till Oct' 2018 and likely commissioning in remaining period as given by Railway is as under:-

SN	Chief Engineer	Designation	Targets for 2018-19 (NL/GC/DL)	Commissioning till Oct.'18 (NL/GC/DL)	Likely commissioning in balance period	Shortfall
1	Rakesh Yadav	CE/C-I	66.89	23.63	11	32.26
2	P.S.Brahmananda m	CE/C-II	120.64	9.15	63.50	47.99
3	A.G. Srinivas	CE/C-III	31.39	Nil	31.39	-
5	G.R.K. Reddy	CE/C-V	156.83	24.62	120.87	11.34
6	Vikram Gupta	CE/C-VI	29.45	Nil	Nil	29.45
		Total	405.2	57.4	226.76	121.04

4. Railway has commissioned only 57.4 Km, till Oct'18 against the total target of 405.2 Km.

5. Railway has planned commissioning the projects upto Feb'19/March'19. You will appreciate the fact that due to loading targets of Railways, traffic blocks/PNIs/NIs would be difficult during Feb'19/March'19. Therefore, Railway should plan to achieve the targets by Jan'19/Feb.'19.

Contd...2/-

6. Extra efforts, meticulous planning, close monitoring & regular follow up is required to resolve all the issues and to complete the targets. Any shortfall in the targets of commissioning will not be acceptable.

7. You are, therefore, advised to take necessary measures to ensure commissioning of targeted sections.

8. I shall like to be apprised of the action taken & progress made in this regard. Needless to add that the progress is also being monitored at the highest level.

With best wishes,

Yours sincerely,


(Ashwani Lohani)

Shri. V.K. Yadav,
General Manager,
South Central Railway,
Secunderabad.



DO No.2018/W-I/Genl./Target 2018-19

26 NOV 2018

My dear Soin,

Sub: Commissioning of New Line, Gauge Conversion & Doubling.

Please refer to my DO letter of even number dated 09.05.18, conveying the month-wise targets for commissioning of New Lines, Gauge Conversion & Doubling Projects (NL/GC/DL) during 2018-19, which were finalized in consultation with Zonal Railway.

2. During the review of the progress of commissioning of NL/GC/DL through Video Conference in September, 2018, Railways assured of commissioning of targeted sections.

3. The progress of commissioning of NL/GC/DL has further been reviewed and it has been observed that progress is not up to the mark. Chief Engineer wise, details of commissioning till Oct' 2018 and likely commissioning in remaining period as given by Railway is as under:-

S N	Chief Engineer	Designation	Targets for 2018-19 (NL/GC/DL)	Commissioning till Oct.'18 (NL/GC/DL)	(in km.)	
					Likely commissioning in balance period	Shortfall
1	D.R.Tembhurne y	CE/C- I/BSP	110	27	83	-
2	H.P. Tripathi	CE/C/NGP	241.2	Nil	156.20	85
		Total	351.2	27	239.2	85

4. Railway has commissioned only 27 Km, till Oct'18 against the total target of 351.2 Km.

5. Railway has planned commissioning the projects upto Feb'19/March'19. You will appreciate the fact that due to loading targets of Railways, traffic blocks/PNIs/NIs would be difficult during Feb'19/March'19. Therefore, Railway should plan to achieve the targets by Jan'19/Feb.'19.

6. Extra efforts, meticulous planning, close monitoring is required to resolve all the issues and to complete the targets. Any shortfall in the targets of commissioning will not be acceptable.

Contd...2/-

7. You are, therefore, advised to take necessary measures to ensure commissioning of targeted sections.

8. I shall like to be apprised of the action taken & progress made in this regard. Needless to add that the progress is also being monitored at the highest level.

With best wishes,

Yours sincerely,


(Ashwani Lohani)

Shri. S.S. Soin,
General Manager,
South East Central Railway,
BILASPUR

अश्वनी लोहानी
ASHWANI LOHANI



अध्यक्ष, रेलवे बोर्ड
एवं
पदेन प्रमुख सचिव, भारत सरकार
रेल मंत्रालय
CHAIRMAN, RAILWAY BOARD
&
EX-OFFICIO PRINCIPAL SECRETARY
GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS

DO No.2018/W-I/Genl./Target 2018-19

26 NOV 2018

My dear Mishra,

Sub: Commissioning of New Line, Gauge Conversion & Doubling.

Please refer to my DO letter of even number dated 09.05.18, conveying the month-wise targets for commissioning of New Lines, Gauge Conversion & Doubling Projects (NL/GC/DL) during 2018-19 which were finalized in consultation with all Zonal Railways.

2. During the review of the progress of commissioning of NL/GC/DL through Video Conference in September, 2018, Railways assured of commissioning of targeted sections.

3. The progress of commissioning of NL/GC/DL has further been reviewed and it has been observed that progress is not up to the mark. Chief Engineer wise, details of commissioning till Oct' 2018 and likely commissioning in remaining period as given by Railway is as under:-

SN	Chief Engineer	Designation	Targets for 2018-19 (NL/GC/DL)	Commissioning till Oct.'18 (NL/GC/DL)	Likely commissioning in balance period	Shortfall
1	Hitendra Goyal	CE/C-I	53.30	18	35.3	--
2	Virendra Kumar	CE/C-II	42.6	3	39.56	--
3	B K Jain	CE/C/HQ	27.3	20	7.25	--
4	Vijay Kumar Sahu	CE/C/South	97	11.20	85.80	--
		Total	220.2	52.2	167.91	

4. Although, Railway has indicated that most of the targets will be met with, however, progress of commissioning till Oct'18 is only 52.20 Km against the total target of 220.20 Km.

5. You will appreciate the fact that due to loading targets of Railways, traffic blocks/PNIs/NIs would be difficult during Feb'19/March'19. Therefore, Railway should plan to achieve the targets by Jan'19/Feb.'19.

Contd...2/-

6. Extra efforts, meticulous planning, close monitoring is required to resolve all the issues and to complete the targets. Any shortfall in the targets of commissioning will not be acceptable.

7. You are, therefore, advised to take necessary measures to ensure commissioning of targeted sections.

8. I shall like to be apprised of the action taken & progress made in this regard. Needless to add that the progress is also being monitored at the highest level.

With best wishes,

Yours sincerely,


(Ashwani Lohani)

Shri. P.S. Mishra,
General Manager,
South Eastern Railway,
KOLKATA

अश्वनी लोहानी
ASHWANI LOHANI



अध्यक्ष, रेलवे बोर्ड
एवं
पदेन प्रमुख सचिव, भारत सरकार
रेल मंत्रालय
CHAIRMAN, RAILWAY BOARD
&
EX-OFFICIO PRINCIPAL SECRETARY
GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS

DO No.2018/W-I/Genl./Target 2018-19

26 NOV 2018

My dear Singh,

Sub: Commissioning of New Line, Gauge Conversion & Doubling.

Please refer to my DO letter of even number dated 09.05.18, conveying the month-wise targets for commissioning of New Lines, Gauge Conversion & Doubling Projects (NL/GC/DL) during 2018-19, which were finalized in consultation with all Zonal Railways.

2. During the review of the progress of commissioning of NL/GC/DL through Video Conference in September, 2018, Railways assured of commissioning of targeted sections.

3. The progress of commissioning of NL/GC/DL has further been reviewed and it has been observed that progress is not up to the mark. Chief Engineer wise, details of commissioning till Oct' 2018 and likely commissioning in remaining period as given by Railway is as under:-

SN	Chief Engineer	Designation	Targets for 2018-19 (NL/GC/DL)	Commissioning till Oct.'18 (NL/GC/DL)	Likely commissioning in balance period	Shortfall
1	P.S. Raman	CE/East	54	Nil	54	-
2	Amit Garg	CE/West	57	Nil	57	-
3	Alok Tiwari	CE/North	60	Nil	60	-
4	Ram Guptal	CE/South	41	Nil	13	28
5	Prem Narayan	CE/C/UBL	86	Nil	71	15
		Total	298	NIL	255	43

4. Railway has not commissioned any section till Oct'18 against the total target of 298 Km, which is it is not acceptable.

5. Railway has planned commissioning the projects upto Feb'19/March'19. You will appreciate the fact that due to loading targets of Railways, traffic blocks/PNIs/NIs would be difficult during Feb'19/March'19. Therefore, Railway should plan to achieve the targets by Jan'19/Feb.'19.

Contd...2/-

6. Extra efforts, meticulous planning, close monitoring & regular follow up is required to resolve all the issues and to complete the targets. Any shortfall in the targets of commissioning will not be acceptable.


7. You are, therefore, advised to take necessary measures to ensure commissioning of targeted sections.

8. I shall like to be apprised of the action taken & progress made in this regard. Needless to add that the progress is also being monitored at the highest level.

With best wishes,

Yours sincerely,

Shri. A.K. Singh,
General Manager,
South Western Railway,
HUBLI


(Ashwani Lohani)



DO No.2018/W-I/Genl./Target 2018-19

28 NOV 2018

My dear Anil Kumar,

Sub: Commissioning of New Line, Gauge Conversion & Doubling.

Please refer to my DO letter of even number dated 09.05.18, conveying the month-wise targets for commissioning of New Lines, Gauge Conversion & Doubling Projects (NL/GC/DL) during 2018-19, which were finalized in consultation with Zonal Railway. I had also advised you, vide my D.O letter of even number dated 28.08.18 that the progress of commissioning of NL/GC/DL is to be monitored very closely and regularly and month-wise target should be adhered to.

2. During the review of the progress of commissioning of NL/GC/DL through Video Conference in September, 2018, Railways assured of commissioning of targeted sections.

3. The progress of commissioning of NL/GC/DL has been reviewed and it has further been observed that progress is not up to the mark. Chief Engineer wise, details of commissioning till Oct' 2018 and likely commissioning in remaining period as given by Railway is as under:-

(in km.)

SN	Chief Engineer	Designation	Targets for 2018-19 (NL/GC/DL)	Commissioning till Oct.'18 (NL/GC/DL)	Likely commissioning in balance period	Shortfall
1	Ajay Singh	CE/N/CCG	117.57	Nil	117.57	-
2	Rajneesh Mathur	CE/S/CCG	68	Nil	44	24
3	A.K. Jha	CE/Survey	167	23.45	135.17	8.38
4	S.K. Garg	CPM/ADI	113.54	Nil	106.04	7.5
5	Vilas Wadekar	CE/C/HQ	34	34	-	-
6	V.K. Agrawal	CE/C/C&S	30.86	Nil	7.00	23.86
		Total	530.97	57.45	409.78	63.74


4. Railway has commissioned only 57.45 Km, till Oct'18 against the total target of 530.97 Km.

Contd...2/-

5. You will appreciate the fact that due to loading targets of Railways, traffic blocks/PNIs/NIs would be difficult during Feb'19/March'19. Therefore, Railway should plan to achieve the targets by Jan'19/Feb.'19.
6. Extra efforts, meticulous planning, close monitoring & regular follow up is required to resolve all the issues and to complete the targets. Any shortfall in the targets of commissioning will not be acceptable.
7. You are, therefore, advised to take necessary measures to ensure commissioning of targeted sections.
8. I shall like to be apprised of the action taken & progress made in this regard. Needless to add that the progress is also being monitored at the highest level.

With best wishes,

Yours sincerely,


(Ashwani Lohani)

Shri. Anil Kumar Gupta,
General Manager,
Western Railway,
MUMBAI.



DO No.2018/W-I/Genl./Target 2018-19

26 NOV 2018

My dear Vijayvergiya,

Sub: Commissioning of New Line, Gauge Conversion & Doubling.

Please refer to my DO letter of even number dated 09.05.18, conveying the month-wise targets for commissioning of New Lines, Gauge Conversion & Doubling Projects (NL/GC/DL) during 2018-19, which were finalized in consultation with Zonal Railway. I had also advised you, vide my D.O letter of even number dated 28.08.18 that the progress of commissioning of NL/GC/DL is to be monitored very closely and regularly and month-wise target should be adhered to.

2. During the review of the progress of commissioning of NL/GC/DL through Video Conference in September, 2018, Railways assured of commissioning of targeted sections.

3. The progress of commissioning of NL/GC/DL has further been reviewed and it has been observed that progress is not up to the mark. Chief Engineer wise, details of commissioning till Oct' 2018 and likely commissioning in remaining period as given by Railway is as under:-

SN	Chief Engineer	Designation	Targets for 2018-19 (NL/GC/DL)	Commissioning till Oct.'18 (NL/GC/DL)	Likely commissioning in balance period	Shortfall
1	J.S. Lakra	CE/C-I	63	Nil	18	45
2	A.K. Gupta	CE/C-II	58	Nil	19	39
3	Sanjeev Kumar	CPM/Kota	47	Nil	20	27
		Total	168	Nil	57	111

4. Railway has not commissioned any section till Oct'18 against the total target of 168 Km, which is it is not acceptable. This is failure in planning of Railway.

5. You will appreciate the fact that due to loading targets of Railways, traffic blocks/PNIs/NIs would be difficult during Feb'19/March'19. Therefore, Railway should plan to achieve the targets by Jan'19/Feb.'19.

6. Extra efforts, meticulous planning, close monitoring & regular follow up is required to resolve all the issues and to complete the targets. Any shortfall in the targets of commissioning will not be acceptable.


Contd...2/-

7. You are, therefore, advised to take necessary measures to ensure commissioning of targeted sections.

8. I shall like to be apprised of the action taken & progress made in this regard. Needless to add that the progress is also being monitored at the highest level.

With best wishes,

Yours sincerely,


(Ashwani Lohani)

Shri. Ajay Vijayvergiya,
General Manager,
West Central Railway,
JABALPUR

अश्वनी लोहानी
ASHWANI LOHANI



अध्यक्ष, रेलवे बोर्ड
एवं
पदेन प्रमुख सचिव, भारत सरकार
रेल मंत्रालय
CHAIRMAN, RAILWAY BOARD
&
EX-OFFICIO PRINCIPAL SECRETARY
GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS

DO No.2018/W-I/Genl./Target 2018-19

26 NOV 2018

My dear Mehrotra,


Sub: Commissioning of New Line, Gauge Conversion & Doubling.

Please refer to my DO letter of even number dated 09.05.18, conveying the month-wise targets for commissioning of Doubling Projects during 2018-19, which were finalized in consultation with RITES.

2. During the review of the progress of commissioning of Doubling through Video Conference in September, 2018, RITES assured of commissioning of targeted sections.
3. RITES has not commissioned any section till Oct'18 against the total target of target of 57.6 Km, which is not acceptable.
4. You will appreciate the fact that due to loading targets of Railways, traffic blocks/PNIs/NIs would be difficult during Feb'19/March'19. Therefore, RITES should plan to achieve the targets by Jan'19/Feb.'19.
5. Extra efforts, meticulous planning, close monitoring is required to resolve all the issues and to complete the targets. Any shortfall in the targets of commissioning will not be acceptable.
7. You are, therefore, advised to take necessary measures to ensure commissioning of targeted sections.
8. I shall like to be apprised of the action taken & progress made in this regard. Needless to add that the progress is also being monitored at the highest level.

With best wishes

Yours sincerely,


(Ashwani Lohani)

Shri. Rajeev Mehrotra,
Chairman & Managing Director,
RITES Ltd.,
RITES Building, 1, Sector-29,
GURGAON.

अश्वनी लोहानी
ASHWANI LOHANI



अध्यक्ष, रेलवे बोर्ड
एवं
पदेन प्रमुख सचिव, भारत सरकार
रेल मंत्रालय
CHAIRMAN, RAILWAY BOARD
&
EX-OFFICIO PRINCIPAL SECRETARY
GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS

DO No.2018/W-I/Genl./Target 2018-19

26 NOV 2018

My dear Chaudhary,


Sub: Commissioning of New Line, Gauge Conversion & Doubling.

Please refer to my DO letter of even number dated 09.05.18, conveying the month-wise targets for commissioning of New Lines, Gauge Conversion & Doubling Projects (NL/GC/DL) during 2018-19, which were finalized in consultation with IRCON. I had also advised you, vide my D.O letter of even number dated 28.08.18 that the progress of commissioning of NL/GC/DL is to be monitored very closely and regularly and month-wise target should be adhered to.

2. During the review of the progress of commissioning of NL/GC/DL through Video Conference in September, 2018, IRCON assured of commissioning of targeted sections.
3. IRCON has not commissioned any section till Oct'18 against the total target of target of 225.27 Km, which is not acceptable.
4. IRCON has planned commissioning upto Feb'19/March'19. You will appreciate the fact that due to loading targets of Railways, traffic blocks/PNIs/NIs would be difficult during Feb'19/March'19, therefore IRCON should plan to achieve the targets by Jan'19/Feb.'19.
5. Extra efforts, meticulous planning, close monitoring is required to resolve all the issues and to complete the targets. Any shortfall in the targets of commissioning will not be acceptable.
7. You are, therefore, advised to take necessary measures to ensure commissioning of targeted sections.
8. I shall like to be apprised of the action taken & progress made in this regard. Needless to add that the progress is also being monitored at the highest level.

With best wishes

Yours sincerely,


(Ashwani Lohani)

Shri. S.K. Chaudhary,
Chairman & Managing Director,
IRCON Ltd,
C-4, District Centre, Saket,
NEW DELHI.