

A.K. MITAL



अध्यक्ष, रेलवे बोर्ड
एवं
पदेन प्रमुख सचिव, भारत सरकार
रेल मंत्रालय
रेल भवन, नई दिल्ली-110 001
CHAIRMAN, RAILWAY BOARD
&
EX-OFFICIO PRINCIPAL SECRETARY,
GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS
RAIL BHAVAN, NEW DELHI-110001
September 09, 2016

No.2016/W-II/Genl./Monthly Achievement

Dear General Manager,

Sub: Commissioning of New Line, Gauge Conversion, Doubling and ROB works

Please refer to my D.O. letter of even number dated 22.06.2016 followed by Member Engineering's D.O. letter of even number dated 06.07.2016 regarding monitoring of progress of New Line, Gauge Conversion, Doubling and RoBs works.

2. I have reviewed the progress made up to the end of August. I am constrained to note that there has been slippage vis-à-vis target for most of the railways. Revised month-wise action plan for commissioning worked out by the Member Engineering after review with CAO/C and CMD/RVNL is annexed. I would like all the Zonal Railways to ensure, through regular monitoring and timely corrective action that these revised targets are met.


3. As regards RoB/RuBs, issues pertaining to completion of approach work by the state governments, permission for closure of LCs post-commissioning of RoB/RuBs, manning of unmanned Level Crossings and provision of extra Engineering Time Allowance (ETA) for construction of RoBs, wherever necessary, may also be reviewed and resolved.

4. A video-conference will be held with all the General Managers on 16.09.2016 at 1100 hrs to discuss the progress of works, plan-head wise and month-wise expenditure on plan head 11, 14, 15 and 30. I shall like to have the details of the action taken and progress achieved on the above by 14.09.2016.

With best wishes,

Yours sincerely,

Encl: As above


(A.K. MITAL)

General Managers,
All Zonal Railways

Copy to: CMD/RVNL

S. N.	Rly	Name of the Project	Section	NL	GC	DL	Total	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
South Western Railway																			
1	SWR	Hassan-SBC (167 km)	Nelamangala-Shravanabelagola	111			111									111			
2	SWR	Rayadurg-tumkur	Rayadurg-Kalyandurga	63			63								40			23	
3	SWR	Munirabad (Ginigera)-Raichur	Ginigera-Chikkabekkal	27			27									27			
4	SWR	Bagalkot-Kudachi	Bagalkot-Khajdoni	30			30										30		
				231	0	0	231												
RVNL Targets:																			
1	SWR	Hospet-Hubli-Londa-Tinaighat-Vasco	Kambarganvi-Alnavar			11.57	12	11.57											
			Bannikoppa-Banapur			10.3	10											10.3	
			Shivthan-Tinaighat			16	16												16
			Banapur-Koppal			12.23	12										12		
						50.1	50												
Western Railway																			
1	WR	Udhna - Jalgaon doubling	Chichpada-Khanbara -Nandurbar			41	41												→ 41
2	WR		Amalner-Nardana			28	28												→ 28
3	WR		Bardoli-Chaltan			16	16				16								
4	WR		Dondaicha-Sindkeda- Nardana			33	33												33
5	WR	Virangam-Samakhyali	Vasadva-Dharangdhra			15	15										15		
6	WR		Dharangdhra-Chuli			15	15											15	
7	WR	Ratlam Mhow Khandawa Akola	Indore- Rau			14	14									14			
8	WR		Dhoswas Loop		6		6					6							
9	WR	Dahod- Indore	Rau- Tihi	6			6									6			
10	WR	Bhuj-Naliya	Bhuj-Beshalpur		30		30												30
				6	36	162	204												
11	MRVC	Andheri-Goregaon 5th & 6th Line	Andheri-Goregaon 5th & 6th Line			10	10												10
West Central Railway																			
1	WCR	Ramganjmandi-Bhopal	Jhalawar-Jhalrapatan	7			7												7
2	WCR	Guna-ruthiyai	Guna-Ruthiyai			21	21												→ 21
				7	0	21	28												
RVNL Targets:																			
1	WCR	Bhopal-Bina 3rd line	Mandi Bamora-Bina			17.4	17	17.4											
2			Sorai-Vidisha			6	6		6										
3			Vidisha-Sanchi			9	9												→ 9
4			Diwanganj-Sanchi			15	15												→ 15
				0	0	47	47												
DFC																			
		Eastern DFC Corridor	Sasaram-Durgavati (Dn Line)	0	0	56	56			56									
			Total	901	724	1720	3345	70	26	157	66	70	215	338	193	628	471	760	352
Targets of 2016-17 Committed to Parliament				400	800	1600	2800												
Commissioned in 2015-16				813	1042	973	2828		505			213			578			1532	
Progress 2016-17								70	27.44	157	66	70							

Targets not likely to be achieved
 Original Target
 Already Commissioned