

अश्वनी लोहानी  
ASHWANI LOHANI



अध्यक्ष, रेलवे बोर्ड  
एवं  
पदेन प्रमुख सचिव, भारत सरकार  
रेल मंत्रालय

CHAIRMAN, RAILWAY BOARD  
&

EX-OFFICIO PRINCIPAL SECRETARY  
GOVERNMENT OF INDIA  
MINISTRY OF RAILWAYS

D.O. No. 2018/W-I/Genl./Target 2018-19

New Delhi, dated 9-05-2018

Dear Shri Pillai,

We have set ourselves very challenging targets for commissioning of new lines, gauge conversion and doubling projects in line with the announcement made in the Budget 2018-19. Works Directorate has already worked out detailed month-wise plans after consultation with all Zonal Railways and PSUs. Targets for your railway are annexed.

2. Needless to say, timely commissioning of these projects calls for meticulous planning in respect of preparatory works like approval of plans, arrangement of materials, fixing of executing agencies, creation of posts for maintenance of new assets, fixing of tentative dates for CRS inspection, PNI/NI etc. Timelines for these activities have to be so prepared in advance that the final outcome of commissioning of the projects for traffic is accomplished within the deadline.

The tendency to keep most of the works for the last quarter must be avoided. All Zonal Railways must set up a system through which progress of finalization of ESP, SIP, SWR and other inputs required to achieve the targets are reviewed and monitored at the level of AGM and problems, if any, are brought to your notice as soon as your intervention becomes necessary. You may also set up a system of periodical monitoring at your level.

3. I shall like to be apprised of the action taken and progress achieved on the above.

With best wishes,

Yours sincerely,

Encl.: As above.

  
(ASHWANI LOHANI)

Shri Girish Pillai,  
General Manager,  
West Central Railway,  
Jabalpur.

**PLANNING OF COMMISSIONING IN 2018-19 West Central Railway**

| SN | State | Rly        | Plan Head | Name of Project                 | Section Targeted for commissioning in 2018-19        | Length (in km) | Tentative month of commissioning |
|----|-------|------------|-----------|---------------------------------|--|----------------|----------------------------------|
| 1  | RAJ   | WCR        | NL        | Ramganjmandi-Bhopal             | Jhalawar-Jhalrapatan                                 | 7              | Dec.'18                          |
| 2  | MP    | WCR        | NL        | Lalitpur-Singrauli New line     | Rewa - Govindgarh                                    | 20             | Oct.'18                          |
| 3  | MP    | WCR        | DL        | Jukehi chord line               | Jukehi chord line                                    | 2              | June'18                          |
| 4  | MP    | WCR        | DL        | Satna-Rewa doubling             | Satna-kaima  | 6              | June'18                          |
| 5  | MP    | WCR        | DL        | Satna-Rewa doubling             | Rewa-Baghai road                                     | 20             | July/Aug.'18                     |
| 6  | MP    | WCR        | DL        | Katni-Bina 3rd line             | Nariaoli - Saugor                                    | 19             | July'18                          |
| 7  | RAJ   | WCR        | NL        | Ramganjmandi-Bhopal NL          | Jhalrapatan-Aklera                                   | 40             | Dec.'18                          |
| 8  | MP    | WCR        | DL        | Sontalai-Bagratawa Patch DL     | Sontalai-Bagratawa patch Doubling                    | 7              | Jan.'19                          |
| 9  | MP    | WCR        | DL        | Katni-Bina 3rd line             | Hardua-Rethi   | 15             | Jan.'19                          |
|    | MP    | WCR        |           |                                 | Saugor-Makroniya-Lidhorakhurd                        | 17             | Feb'19                           |
| 10 | MP    | WCR        | DL        | Satna-Rewa DL                   | Kaima -Sakariya                                      | 6              | Jan.'19                          |
|    | MP    | WCR        |           |                                 | BagahiRoad-Hinauta                                   | 9              | Jan.'19                          |
| 11 | MP    | WCR/IRCON  | DL        | Katni Singrauli Doubling        | Majholi-Bargawan-Gondawali                           | 18.08          |                                  |
| 12 | MP    | WCR/IRCON  | DL        | Katni Singrauli Doubling        | Katangi Khurd-Lakhakhera(H)-Salhana                  | 18.08          | Dec.'18                          |
| 13 | MP    | WCR/IRCON  | DL        | Katni-Singrauli Doubling        | Deoragram - Mahdeiya                                 | 30.1           | Mar-19                           |
| 14 | MP    | WCR/RVNL   | DL        | Bhopal-Bina - 3rd line (143 km) | Bhopal-Nishatpura (1.52)                             | 1.52           | Jun-18                           |
| 15 | RAJ   | WCR/RVNL   | DL        | Bina - Kota Doubling with RE    | Chhajawa-Piplod-Atru-Salpura                         | 30.7           | Nov-18                           |
| 16 | RAJ   | WCR/RVNL   | DL        | Bina - Kota Doubling with RE    | Kota-Sogaria-Chandresal-Digod-Shri Kalyanpura-Bhonra | 26.91          | Jan-19                           |
| 17 | RAJ   | WCR/RVNL   | DL        | Bina - Kota Doubling with RE    | Ashok Nagar-Ratikhera-Shadoragaon-Pilighata          | 24.26          | Mar-19                           |
|    |       | <b>WCR</b> |           | <b>TOTAL</b>                    |  | <b>317.65</b>  |                                  |