

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

No: 2022/W-I/Genl./Targets

New Delhi, dated: 25.05.2022


The General Manager
Central Railway,
Mumbai

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.

Ref.: - CRB's D.O. letter No. 2022/W-I/Genl./Targets dated 15.03.2022.

The section-wise commissioning targets of New Line, Gauge Conversion & Doubling for Financial Year 2022-23 for all Zonal Railways after detailed review was finalised by Railway Board were communicated to all Zonal Railways vide D.O. Letter dated 15.03.2022 under reference.

2. The spillover sections of Central Railway of FY 2021-22 has been 180.88 km. Therefore, total targets for New Line and Doubling for Central Railway for FY 2022-23 including spillover sections has been worked out as 415.66 km. Details are enclosed as *Annexure-I*. In addition to these targets, RVNL is executing 29.5 km Doubling in Central Railway *Annexure-II*.
3. Further, expenditure of Central Railway on New Line, ~~Gauge Conversion~~, Doubling and Traffic Facilities work during April'2022 has been only Rs. 136 Crore against Outlay of Rs. 4688 Crore which is low as compared to the Budget Outlay for your railway.
4. As per directives issued earlier, the Railways should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.


(Brijesh Kumar)
Additional Member/Works
Railway Board

Copy to: - CAO/C, Central Railway

Targets for Commissioning for 2022-23 including Spill Over

Annexure -I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	CR	CR	DL	Manmad-Jalgaon 3rd line	Critical PMREF Gatishakti	Spillover	Jalgaon -Sirsoli			11.35	11.35	Jun-21	May-22
2	CR	CR	DL	Manmad-Jalgaon 3rd line	Critical PMREF Gatishakti	Spillover	Sirsoli - Maheji			21.54	21.54	Jan-22	May-22
3	CR	CR	DL	Manmad-Jalgaon 3rd line	Critical PMREF Gatishakti		Maheji - Pachora			14.7	14.7		May-22
4	CR	CR	DL	Pune-Miraj-Londa doubling	Critical Gatishakti	Spillover	Jejuri - Daundaj			7.82	7.82	Oct-21	May-22
5	CR	CR	DL	Pune-Miraj-Londa doubling	Critical		Rajewadi -Jejuri			12.19	12.19		May-22
6	CR	CR	DL	Daund-Manmad doubling	E-DL 25-30	Spillover	Ankai killa - Manmad			8.63	8.63	Oct-21	Apr-22
7	CR	CR	DL	Pune-Miraj-Londa doubling	Critical Gatishakti	Spillover	Masur- Shiravade			5.28	5.28	Dec-21	Mar-23
8	CR	CR	DL	Itarsi- Nagpur 3rd line.	Coal , Pragati Gatishakti	Spillover	Narkhed- Kalambha			15.06	15.06	Jan-22	May-22
9	CR	CR	DL	Itarsi- Nagpur 3rd line.	Coal , Pragati Gatishakti	Spillover	Kalambha- katol			10.05	10.05	Jan-22	Sep-22
10	CR	CR	DL	Pune-Miraj-Londa doubling	Critical Gatishakti	Spillover	Shirwade- karad			8.6	8.6	Feb-22	Mar-23
11	CR	CR	DL	Wardha-Nagpur 3rd line	Critical Gatishakti		Butibori-Khapri			15.3	15.3		Dec-22
12	CR	CR	DL	Wardha-Nagpur 4th line	Critical Gatishakti	Spillover1	Butibori-Khapri			15.3	15.3	Jan-22	Dec-22
13	CR	CR	DL	Wardha-Ballarshah 3rd line	Critical Gatishakti		Sewagram-Chittoda			1.5	1.5		Oct-22
14	CR	CR	DL	Itarsi- Nagpur 3rd line.	Coal , Pragati Gatishakti		Narkher-Teegaon			27.13	27.13		Jan-23
15	CR	CR	DL	Pune-Miraj-Londa doubling	Critical Gatishakti	Spillover1	Palsi-Jarandeshwar (Spill over of 2021-22)			8.95	8.95	Jan-22	May-22
16	CR	CR	DL	Pune-Miraj-Londa doubling	Critical Gatishakti	Spillover1	Satara-Koregaon (Spill over of 2021-22)			10.9	10.9	Feb-22	Jun-22
17	CR	CR	DL	Pune-Miraj-Londa doubling	Critical Gatishakti	Spillover1	Sangli-Vishrambag-Miraj			7.23	7.23	Feb-22	Nov-22
18	CR	CR	DL	Pune-Miraj-Londa doubling	Critical Gatishakti	Spillover1	Valha-Nira			10.17	10.17	Jan-22	Oct-22
19	CR	CR	DL	Pune-Miraj-Londa doubling	Critical Gatishakti		Adarki-Wathar			10.1	10.1		Dec-22
20	CR	CR	DL	Pune-Miraj-Londa doubling	Critical Gatishakti		Nira-Lonand			7.64	7.64		Jan-23
21	CR	CR	DL	Pune-Miraj-Londa doubling	Critical Gatishakti		Bhilwadi-Nandre			6.94	6.94		Jun-22

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
22	CR	CR	DL	Manmad-Jalgaon 3rd line	Critical PMREF Gatishakti		Manmad-Nandgaon			25.09	25.09		Dec-22
23	CR	CR	DL	Jalgaon-Bhusawal-4th line	Critical Gatishakti		Bhadli-Bhusawal			12.62	12.62		Dec-22
24	CR	CR	DL	Jalgaon-Bhusawal-4th line	Critical Gatishakti		Jalgaon-Bhadli			11.51	11.51		Jun-22
25	CR	CR	DL	Daund-Manmad Doubling	Essential 25-30		Kashti-Belwandi			24.1	24.1		Jun-22
26	CR	CR	DL	Daund-Manmad Doubling	Essential 25-30		Kanhegaon-Kopargaon			16.56	16.56		Sep-22
27	CR	CR	DL	Daund-Manmad Doubling	Essential 25-30		Belapur-Puntamba			20.2	20.2		Dec-22
28	CR	CR	NL	Belapur-Seawood-Uran	Pragati		Kharkopar-Uran			29.2	29.2		Jun-22
29	CR	CR	NL	Wardha Nanded new line	Essential 25-30, Pragati	Spillover1	Wardha-Kalamb	40			40	Jan-22	Nov-22
							Total	40.00	0.00	375.66	415.66		

Targets for Commissioning for 2022-23 including Spill Over

Annexure-II

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	CR	RVNL	DL	Daund-Gulbarga doubling	super critical	Spill over	Washimbe-Bhigvan			29.5	29.5	Nov-21	Jun-22
							Total	0.00	0.00	29.50	29.50		

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

No: 2022/W-I/Genl./Targets

New Delhi, dated: 25 .05.2022

The General Manager
East Coast Railway,
Bhubaneshwar

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.

Ref.: - CRB's D.O. letter No. 2022/W-I/Genl./Targets dated 15.03.2022.

The section-wise commissioning targets of New Line, Gauge Conversion & Doubling for Financial Year 2022-23 for all Zonal Railways after detailed review was finalised by Railway Board were communicated to all Zonal Railways vide D.O. Letter dated 15.03.2022 under reference.

2. The spillover sections of East Coast Railway of FY 2021-22 has been 160.32 km. Therefore, total targets for New Line and Doubling for East Coast Railway for FY 2022-23 including spillover sections has been worked out as 464.55 km. Details are enclosed as *Annexure-I*. In addition to these targets, RVNL is executing 280.5 km New Line & Doubling in East Coast Railway *Annexure-II* and IRCON is executing 14 km New Line in East Coast Railway *Annexure-III*.

3. Further, expenditure of East Coast Railway on New Line, Doubling and Traffic Facilities work during April'2022 has been only Rs. 45 Crore against Outlay of Rs. 4928 Crore which is low as compared to the Budget outlay for your railway.

4. As per directives issued earlier, the Railways should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.


(Brijesh Kumar)
Additional Member/Works
Railway Board

Copy to: - CAO/C, East Coast Railway

Targets for Commissioning for 2022-23 including Spill Over

Annexure - I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	ECoR	ECoR	DL	Bhadrak-Nergundi 3rd line	Critical, Pragati, Gatishakti	Spillover	Kapilas Road - Nergundi			4.2	4.2	Jun-21	May-22
2	ECoR	ECoR	DL	Jarapaada- Budhapank 3rd & 4th line with flyover at Talcher.	Critical Coal	Spillover	Budhapank - Talcher 3rd Line			9	9	Jul-21	May-22
3	ECoR	ECoR	DL	Jarapaada- Budhapank 3rd & 4th line with flyover at Talcher.	Critical Coal	Spillover	Budhapank - Talcher Road 4th Line			6.61	6.61	Jul-21	May-22
4	ECoR	ECoR	DL	Sambalpur-Talcher doubling	Super Critical, Pragati, Gatishakti	Spillover	Jujumura - Hatibari - Maneswar			24	24	Nov-21	May-22
5	ECoR	ECoR	DL	Budhapank- Salegaon via Rajatgarh 3rd & 4th line	Critical, Pragati Coal	Spillover	Salegaon-Charbatia-Gurudijhatia-Machhapur-Rajatgarh 3rd & 4th line			45.93	45.93	Oct-21	May-22
6	ECoR	ECoR	DL	Jagdapur - Koraput doubling	Critical, Gatishakti	Spillover	Koraput-Manabar			6.83	6.83	Dec-21	May-22
7	ECoR	ECoR	NL	Khurda Road-Bolangir new line	Essential 25-30, Pragati	Spillover	Bichhupali - Jharatarabha	10.35			10.35	Feb-22	Jul-22
8	ECoR	ECoR	DL	Bhadrak-Nergundi 3rd line	Critical, Pragati, Gatishakti	Spillover	Kapilas Road - Byree			10.1	10.1	Mar-22	Dec-22
9	ECoR	ECoR	DL	Jagdapur - Koraput doubling	Critical, Gatishakti		Koraput - Manabar			6.83	6.83		May-22
10	ECoR	ECoR	DL	Jagdapur - Koraput doubling	Critical, Gatishakti		Chattariput - Maligura			6.950	6.95		Dec-22
11	ECoR	ECoR	DL	Sambalpur-Talcher doubling	Super Critical, Pragati, Gatishakti	Spillover1	Sambalpur - Maneswar			15.00	15	Dec-21	Jun-22
12	ECoR	ECoR	DL	Sambalpur-Talcher doubling	Super Critical, Pragati, PMREF, Gatishakti	Spillover1	Angul - Talcher Road			12.00	12	Dec-21	Jun-22
13	ECoR	ECoR	NL	Talcher-Bimlagarh doubling	Essential 25-30, Pragati	Spillover1	Sunakhani - Samal	9.77			9.77	Mar-22	Aug-22
14	ECoR	ECoR	NL	Talcher-Bimlagarh doubling	Essential 25-30, Pragati	Spillover1	Samal - Parabil	6.53			6.53	Mar-22	Aug-22
15	ECoR	ECoR	NL	Talcher-Bimlagarh doubling	Essential 25-30, Pragati		Parabil - Khamar	14.20			14.2		Jan-23
16	ECoR	ECoR	DL	Koraput - Singapur Road doubling	Gatishakti		Dumuriput - Damanjodi			8.190	8.19		Apr-22

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
17	ECoR	ECoR	DL	Koraput - Singapur Road doubling	Gatishakti		Koraput - Dumuriput			10.720	10.72		May-22
18	ECoR	ECoR	DL	Koraput - Singapur Road doubling	Gatishakti		Lakshmiपुर Road Singaram			13.487	13.487		Oct-22
19	ECoR	ECoR	DL	Koraput - Singapur Road doubling	Gatishakti		Singaram - Tikri			8.265	8.265		Oct-22
20	ECoR	ECoR	DL	Koraput - Singapur Road doubling	Gatishakti		Damanjodi - Baiguda			14.60	14.6		Mar-23
21	ECoR	ECoR	NL	Khurda Road-Bolangir new line	Essential 25-30, Pragati		Nuagaon - Daspalla	15.445			15.445		Dec-22
22	ECoR	ECoR	NL	Khurda Road-Bolangir new line	Essential 25-30, Pragati		Sonepur - Kahmbeswarpalli	10.30			10.3		Mar-23
23	ECoR	ECoR	NL	Khurda Road-Bolangir new line	Essential 25-30, Pragati		Kahmbeswarpalli Jharatarbha	11.40			11.4		Mar-23
24	ECoR	ECoR	DL	Bhadrak-Nergundi 3rd line	Critical, Pragati, Gatishakti		Haridaspur - Byree			16.80	16.8		Dec-22
25	ECoR	ECoR	DL	Bhadrak-Nergundi 3rd line	Critical, Pragati, Gatishakti		Jajpur Keonjhar Rd.- Jakhapura			7.90	7.9		Mar-23
26	ECoR	ECoR	DL	Budhapank- Salegaon via Rajatgarh 3rd & 4th line	Critical, Pragati Coal		Dhenkanal - Sadashivpur 3rd & 4th Line			21.784	21.784		Mar-23
27	ECoR	ECoR	DL	Kirandul - Jagdalpur doubling	Pragati Gatishakti		Dantewada - Kamlur			14.50	14.5		Dec-22
28	ECoR	ECoR	DL	Kirandul - Jagdalpur doubling	Pragati Gatishakti		Kamlur - Bhansi			10.30	10.3		Dec-22
29	ECoR	ECoR	DL	Kirandul - Jagdalpur doubling	Pragati Gatishakti		Bhansi - Bachel			9.655	9.655		Dec-22
30	ECoR	ECoR	DL	Kirandul - Jagdalpur doubling	Pragati Gatishakti		Bachel - Kirandul			9.045	9.045		Dec-22
31	ECoR	ECoR	DL	Kirandul - Jagdalpur doubling	Pragati Gatishakti		Kaklur- Kavar gaon			12.100	12.1		May-22
32	ECoR	ECoR	DL	Kirandul - Jagdalpur doubling	Pragati Gatishakti		Kavar Gaon- Dabpal			8.990	8.99		May-22
33	ECoR	ECoR	DL	Kottavalasa - Koraput doubling	Pragati		Padua - Darliput			9.77	9.77		Mar-23
34	ECoR	ECoR	DL	Kottavalasa - Koraput doubling	Pragati		Darliput - Gorapur			12.65	12.65		Mar-23
35	ECoR	ECoR	DL	Kottavalasa - Koraput doubling	Pragati		Gorapur - Araku			9.90	9.9		Dec-22
36	ECoR	ECoR	DL	Kottavalasa - Koraput doubling	Pragati		S.Kota - Boddavara			7.295	7.295		Feb-23
37	ECoR	ECoR	DL	Kottavalasa - Koraput doubling	Pragati		Araku - Shimiliguda			11.72	11.72		Mar-23
38	ECoR	ECoR	DL	Kottavalasa - Koraput doubling	Pragati		Machkund Rd- Bheja			11.40	11.4		May-22

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
39	ECoR	ECoR	DL	Kottavalasa - Koraput doubling	Pragati		Bheja-Padua			10.03	10.03		May-22
							Total	78.00	0.00	386.55	464.55		

Targets for Commissioning for 2022-23 including Spill Over

Annexure - II

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	ECOR	RVNL	DL	Sambalpur-Titlagarh doubling	Super Critical, Gatishakti	Spill over	Sikhir-Titlagarh			10.15	10.15	Sep-21	May-22
2	ECOR	RVNL	DL	Vizianagaram-Sambhalpur (Titlagarh) 3rd line	Critical, Pragati	Spill over	Titlagarh (TIG)-Kesinga (KSNG)			12.96	12.96	Sep-21	May-22
3	ECOR	RVNL	DL	Vizianagaram-Sambhalpur (Titlagarh) 3rd line	Critical, Pragati	Spill over	Rupra Rd-Norla Rd-Lanjigarh Rd			18.1	18.1	Sep-21	Jul-22
4	ECOR	RVNL	NL	Angul - Sukinda New Line	Coal, Pragati, Gatishakti		Budhapank to Baghuapal	95.25			95.25		Jun-22
5	ECOR	RVNL	DL	Sambalpur-Titlagarh doubling	Super Critical, Gatishakti		Deobahal-Bargarh			11.79	11.79		Apr-22
6	ECOR	RVNL	DL	Sambalpur-Titlagarh doubling	Super Critical, Gatishakti		Bargarh-Barpali			19.09	19.09		Apr-22
7	ECOR	RVNL	DL	Sambalpur-Titlagarh doubling	Super Critical, Gatishakti		Badmal-Sikhir			9.89	9.89		Apr-23
8	ECOR	RVNL	DL	Khurda Road - Barang 3rd line	Super Critical		Bhubaneswar-Mancheswar			6.64	6.64		Dec-22
9	ECOR	RVNL	DL	Bansapni-Daitari-Tomka-Jakhpura Doubling	Super Critical, Pragati, Gatishakti		Sagadpata - Tangriapal			26.88	26.88		Jun-22
10	ECOR	RVNL	DL	Bansapni-Daitari-Tomka-Jakhpura Doubling	Super Critical, Pragati, Gatishakti		Jaroli - Nayagarh - Porjanpur			28.858	28.858		Dec-22
11	ECOR	RVNL	DL	Vizianagaram-Sambhalpur (Titlagarh) 3rd line	Critical, Pragati		Lanjigarh Road - Ambodala			13.62	13.62		Dec-22
12	ECOR	RVNL	DL	Vizianagaram-Sambhalpur (Titlagarh) 3rd line	Critical, Pragati		Singapur Road - Rayagada			9.22	9.22		Nov-22
13	ECOR	RVNL	DL	Vizianagaram-Sambhalpur (Titlagarh) 3rd line	Critical, Pragati		Jimidipeta - Kureru			9.14	9.14		Feb-23
14	ECOR	RVNL	DL	Vizianagaram-Sambhalpur (Titlagarh) 3rd line	Critical, Pragati		Kureru - Gumuda			8.88	8.88		Feb-23
Total								95.25	0.00	185.22	280.47		

Targets for Commissioning for 2022-23 including Spill Over

Annexure - III

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	ECoR	IRCON	NL	Construction of Inner Corridor between Angul-Balaram-Putgadia-Jarpada (MCRL Coal)	Pragati		Angul - Balaram	14			14		Jun-22
Total								14.00	0.00	0.00	14.00		

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

No: 2022/W-I/Genl./Targets

New Delhi, dated: 25.05.2022

The General Manager
East Central Railway,
Hajipur

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.

Ref.: - CRB's D.O. letter No. 2022/W-I/Genl./Targets dated 15.03.2022.

The section-wise commissioning targets of New Line, Gauge Conversion & Doubling for Financial Year 2022-23 for all Zonal Railways after detailed review was finalised by Railway Board were communicated to all Zonal Railways vide D.O. Letter dated 15.03.2022 under reference.

2. The spillover sections of East Central Railway of FY 2021-22 has been 127.1 km. Therefore, total targets for New Line, Gauge Conversion and Doubling projects for East Central Railway for FY 2022-23 including spillover sections has been worked out as 417.99 km. Details are enclosed as *Annexure-I*. In addition to these targets, RVNL is executing 148.8 km Doubling in East Central Railway *Annexure-II* and IRCON is executing 83.06 km Doubling in East Central Railway *Annexure-III*

3. Further, expenditure of East Central Railway on New Line, Gauge Conversion, Doubling and Traffic Facilities works during April'2022 has been only Rs. 218 Crore against Outlay of Rs. 4799 Crore which is low as compared to the Budget outlay for your railway.

4. As per directives issued earlier, the Railways should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.


(Brijesh Kumar)

Additional Member/Works
Railway Board

Copy to: - CAO/C, North and South, East Central Railway

Targets for Commissioning for 2022-23 including Spill Over

Annexure - I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	ECR	ECR N	DL	Sagauli-Valmiki nagar doubling	HDN/HUN, Gatishakti	Spillover	Chamua- Harinagar			8	8	Dec-21	May-22
2	ECR	ECR S	DL	Ramna-Singrauli doubling	Critical, Pragati, Gatishakti	Spillover	Magardaha- Mirchadhuri			17	17	Jan-22	Apr-22
3	ECR	ECR S	DL	Jarangdih-Danea Patch doubling	Critical	Spillover	Bokaro Thermal- Gomia			5	5	Jan-22	May-22
4	ECR	ECR N	GC	Sakri-Laukaha Bazar-Nirmali & Saharsa-Forbesganj GC	GC, Gatishakti	Spillover	Lalitgram - Narpatganj		12		12	Feb-22	Apr-22
5	ECR	ECR N	NL	Khagaria - Kusheshwarasthan NL			Khagaria - Alauli	19			19		Aug-22
6	ECR	ECR N	NL	Sakri - Hasanpur Road			Hasanpur - Bithan	12			12		Dec-22
7	ECR	ECR N	GC	Sakri-Laukaha Bazar-Nirmali & Saharsa-Forbesganj GC	GC, Gatishakti		Narpatganj - Forbesganj		17		17		Aug-22
8	ECR	ECR N	GC	Sakri-Laukaha Bazar-Nirmali & Saharsa-Forbesganj GC	GC, Gatishakti		Jhanjharpur - Mahrail		7		7		Nov-22
9	ECR	ECR N	GC	Jaynagar - Darbhanga-Narkatiaganj - Bhikhnatori	GC, Gatishakti		Narkatiaganj - Amolwa		12		12		Dec-22
10	ECR	ECR N	DL	Muzaffarpur - Sagauli Doubling	HDN/HUN, Gatishakti	Spillover1	Mahwal - Mehsi - Chakia			15	15	Jan-22	Jun-22
11	ECR	ECR N		Muzaffarpur - Sagauli Doubling	HDN/HUN, Gatishakti		Chakia - Pipra - Jiwadhara			23	23		Dec-22
12	ECR	ECR N	DL	Muzaffarpur - Sagauli Doubling	HDN/HUN, Gatishakti		Semra - Sagauli			9	9		Feb-23
13	ECR	ECR N	DL	Darbhangha Bye pass	Critical, Gatishakti		Darbhangha Bye pass			9	9		Jan-23
14	ECR	ECR N	DL	Sagauli-Valmiki nagar doubling	HDN/HUN, Gatishakti	Spillover1	Sagauli - Majholia			13	13	Jan-22	Jul-22
15	ECR	ECR N	DL	Sagauli-Valmiki nagar doubling	HDN/HUN, Gatishakti		Bagha - Valmiki Nagar			9	9		Feb-23
16	ECR	ECR N	DL	Sagauli-Valmiki nagar doubling	HDN/HUN, Gatishakti		Bhairoganj - Kharpokhara			8	8		Dec-22
17	ECR	ECR S	DL	Karaila Road -Shaktinagar	Critical, Coal, Gatishakti	Spillover1	Karaila- Anpara			11.50	11.5	Aug-21	Jun-22
18	ECR	ECR S	DL	Karaila Road -Shaktinagar	Critical, Coal, Gatishakti	Spillover1	Krishnashila- Shaktinagar			10.00	10	Dec-21	Jun-22
19	ECR	ECR S	DL	Karaila Road -Shaktinagar	Critical, Coal, Gatishakti		Anpara - Krishnashila			11.15	11.15		Dec-22
20	ECR	ECR S	DL	Ramna-Singrauli doubling	Critical, Pragati, Gatishakti		Mirchadhuri - Karaila Rd			8.13	8.13		Jun-22
21	ECR	ECR S	DL	Ramna-Singrauli doubling	Critical, Pragati, Gatishakti	Spillover1	Billi - Obra			5.60	5.6	Feb-22	Aug-22
22	ECR	ECR S	DL	Ramna-Singrauli doubling	Critical, Pragati, Gatishakti		Salaibanwa - Billi			3.00	3		Oct-22

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
23	ECR	ECR S	DL	Ramna-Singrauli doubling	Critical, Pragati, Gatishakti		Salaibanwa - Obra			6.00	6		Oct-22
24	ECR	ECR S	DL	Ramna-Singrauli doubling	Critical, Pragati, Gatishakti		Jharokhas - Muirpur			8.71	8.71		Oct-22
25	ECR	ECR S	DL	Ramna-Singrauli doubling	Critical, Pragati, Gatishakti		Muirpur - Renukut			6.00	6		Oct-22
26	ECR	ECR S	DL	Ramna-Singrauli doubling	Critical, Pragati, Gatishakti		Jogidih - Gurmura			9.00	9		Dec-22
27	ECR	ECR S	DL	Ramna-Singrauli doubling	Critical, Pragati, Gatishakti		Gurmura - Salaibanwa			13.00	13		Dec-22
28	ECR	ECR S	DL	Ramna-Singrauli doubling	Critical, Pragati, Gatishakti		Muahuriya - Dudhinagar			12.00	12		Dec-22
29	ECR	ECR S	DL	Ramna-Singrauli doubling	Critical, Pragati, Gatishakti		Renukut - Jogidih			10.00	10		Mar-23
30	ECR	ECR S	NL	Koderma - Tilaiya new line	Coal, Gatishakti		Koderma - Jharahi	17.50			17.5		Feb-23
31	ECR	ECR S	NL	Koderma - Ranchi new line	Coal, Pragati, Gatishakti	Spillover1	Sidhwar - Shanki	26.00			26	Dec-21	May-22
32	ECR	ECR S	DL	Bhaktiyarpur Flyover			Bhaktiyarpur Flyover			4.60	4.6		Feb-23
33	ECR	ECR S	NL	Fatuha-Islampurincl. MM for extn.of NL from Neora to Daniawan , Daniawan to Biharsharif, Biharsharif to Barbigha , Barbigha to Shekhpura.	Essential NL, Gatishakti		Biharsharif - Asthawan	13.00			13		Feb-23
34	ECR	ECR S	DL	Manpur Bypass			Bandhua - Paimar			12.30	12.3		Mar-23
35	ECR	ECR S	DL	Ranchi - Patratu doubling	Critical, Gatishakti	Spillover1	Barka avoiding- Barka - Arigada			4.00	4	Jan-22	Jun-22
36	ECR	ECR S	DL	Tori - Shivpur 3rd Line			Tori - Biratoli			6.50	6.5		Dec-22
37	ECR	ECR S	DL	Tori - Shivpur 3rd Line			Biratoli - Kusmahi			8.00	8		Mar-23
38	ECR	ECR S	DL	Tori - Shivpur 3rd Line			Kusmahi - Balumath			5.00	5		Dec-22
39	ECR	ECR S	DL	Tori - Shivpur 3rd Line			Balumath - Bukru			7.00	7		Mar-23
40	ECR	ECR S	DL	Tori - Shivpur 3rd Line			Bukru-Phulbasia			5.00	5		Dec-22
							Total	87.50	48.00	282.49	417.99		

Targets for Commissioning for 2022-23 including Spill Over

Annexure - II

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	ECR	RVNL	DL	Patratu - Sonnagar 3rd line	Critical, Pragati, Coal, Gatishakti	Spill over	Rajuhara (RHR)-Tolra (TRZ)-Garhwa Rd. (GHD)			15.57	15.57	Dec-21	Jun-22
2	ECR	RVNL	DL	Patratu - Sonnagar 3rd line	Critical, Pragati, Coal, Gatishakti	Spill over	Garhwa Rd. (GHD)-Sigsigi (SQS)			5.8	5.8	Dec-21	Jun-22
3	ECR	RVNL	DL	Patratu - Sonnagar 3rd line	Critical, Pragati, Coal, Gatishakti		Nabinagar-Barkisalaya-Ankorah			14.07	14.07		Jun-22
4	ECR	RVNL	DL	Patratu - Sonnagar 3rd line	Critical, Pragati, Coal, Gatishakti		Chianki-Daltonganj-Kajri-Rajuhara			25.21	25.21		Sep-22
5	ECR	RVNL	DL	Patratu - Sonnagar 3rd line	Critical, Pragati, Coal, Gatishakti		Patratu-Tokisud-Hendegir-Kole-Ray			29.28	29.28		Oct-22
6	ECR	RVNL	DL	Patratu - Sonnagar 3rd line	Critical, Pragati, Coal, Gatishakti		Muhammadganj-Kosiara-Haidarnagar-Japla			18.93	18.93		Nov-22
7	ECR	RVNL	DL	Patratu - Sonnagar 3rd line	Critical, Pragati, Coal, Gatishakti		Sigsigi-Karkata-Untare Rd.			10.47	10.47		Jan-23
8	ECR	RVNL	DL	Patratu - Sonnagar 3rd line	Critical, Pragati, Coal, Gatishakti		Chhipadohar-Barwadih-Mangra-Kechki-Chianki			29.51	29.51		Dec-22
Total								0.00	0.00	148.84	148.84		

Targets for Commissioning for 2022-23 including Spill Over

Annexure -III

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	ECR	IRCON	DL	Hajipur-Bachwara doubling	SC	Spillover	Akshaiwat Rai Nagar-Sahdei Buzurg			14.48	14.48	Aug-21	May-22
2	ECR	IRCON	DL	Kiul- Gaya doubling	Coal, Pragati, Gatishakti	Spillover1	Wazirganj - Tiliyya			18.01	18.01	Jun-21	Jun-22
3	ECR	IRCON	DL	Kiul- Gaya doubling	Coal, Pragati, Gatishakti	Spillover1	Lakhisarai - Sheikhpura			25.32	25.32	Dec-21	Sep-22
4	ECR	IRCON	DL	Kiul- Gaya doubling	Coal, Pragati, Gatishakti	Spillover1	Sheikhpura- Warisaliganj			25.25	25.25	Mar-22	Jan-23
Total								0.00	0.00	83.06	83.06		

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

No: 2022/W-I/Genl./Targets

New Delhi, dated: 25 .05.2022


The General Manager
Eastern Railway,
Kolkata

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.

Ref.: - CRB's D.O. letter No. 2022/W-I/Genl/Targets dated 15.03.2022.

The section-wise commissioning targets of New Line, Gauge Conversion & Doubling for Financial Year 2022-23 for all Zonal Railways after detailed review was finalised by Railway Board were communicated to all Zonal Railways vide D.O. Letter dated 15.03.2022 under reference.

2. The spillover sections of Eastern Railway of FY 2021-22 has been 79.51 km. Therefore, total targets for New Line and Doubling for Eastern Railway for FY 2022-23 including spillover sections has been worked out as 149.55 km. Details are enclosed as *Annexure-I*.
3. Further, expenditure of Eastern Railway on New Line, Gauge Conversion, Doubling and Traffic Facilities work during April'2022 has been only Rs. 55 Crore against Outlay of Rs. 979 Crore which is low as compared to the Budget outlay for your railway.
4. As per directives issued earlier, the Railways should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.


(Brijesh Kumar)
Additional Member/Works
Railway Board

Copy to: - CAO/C, Eastern Railway

Targets for Commissioning for 2022-23 including Spill Over

Annexure - I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	ER	ER	DL	Sagardighi- Malda Town (Nimtita - New Farakka)	Critical	Spillover	Dhulia Ganga-Ballarpur			10.73	10.73	Jun-21	Apr-22
2	ER	ER	DL	Bandel-Boinchi - 3rd line.	SC	Spillover	Bandel-Magra			6.99	6.99	Sep-21	Apr-22
3	ER	ER	DL	Sagardighi- Malda Town (Nimtita - New Farakka) doubling	Critical	Spillover	Ballalpur - New Farakka			4.77	4.77	Jun-21	Apr-22
4	ER	ER	DL	Boinchi-Shaktigarh 3rd line .	SC	Spillover	Rasulpur - Shaktigarh			6.95	6.95	Nov-21	May-22
5	ER	ER	DL	Dankuni-Chandanpur- 4th line .	SC	Spillover	Baruipara - Chandanpur			14.13	14.13	Dec-21	May-22
6	ER	ER	DL	Katwa-Bazarsau - DL	HDN	Spillover	Tenya - Bazarsau			6.98	6.98	Dec-21	May-22
7	ER	ER	DL	Monigram-Nimtita doubling	Super Critical, Gatishakti	Spillover	Jangipur Road - Ahiran			6.35	6.35	Mar-22	May-22
8	ER	ER	DL	Naihati - Ranaghat 3 rd Line	PRAGATI		Naihati - Kalyani			10.37	10.37		Jun-22
9	ER	ER	DL	Sondalia-Champapukur doubling	essential		Sondalia-Lebutala			5.95	5.95		Oct-22
10	ER	ER	DL	Bazarsau-Azimganj Jn doubling	Through put Enhancement HUN		Chowrigachha- Bazarsau			7.35	7.35		Jun-22
11	ER	ER	NL	Pirpainti-Jasidih new line	Essential-25/30, Pragati	Spillover1	Mohanpur- Harlatanr (NL)	15.98			15.98	Dec-21	Dec-22
12	ER	ER	NL	Pirpainti-Jasidih new line	Essential-25/30, Pragati		Harlatanr- Hansdiha (NL)	23.73			23.73		Mar-23
13	ER	ER	DL	Rampurhat-Manderhill vis Dumka (130 Km) with new MM for Rampurhat-Murarai 3rd Line 29.48 Km	HDN/HUN, Gatishakti		Rampurhat-Swadhinpur (3rd Line)			6.69	6.69		Oct-22
14	ER	ER	DL	Rampurhat-Manderhill vis Dumka (130 Km) with new MM for Rampurhat-Murarai 3rd Line 29.48 Km	HDN/HUN, Gatishakti		Swadhinpur - Nalhati (3rd Line)			7.39	7.39		Jan-23
15	ER	ER	DL	Rampurhat-Manderhill vis Dumka (130 Km) with new MM for Rampurhat-Murarai 3rd Line 29.48 Km	HDN/HUN, Gatishakti		Nalhati-Chatra (3rd Line)			8.56	8.56		Feb-23
16	ER	ER	DL	Monigram-Nimtita doubling	Super Critical, Gatishakti	Spillover1	Ahira-Sujnipara (DL)			6.63	6.63	Mar-22	Dec-22
Total								39.71	0.00	109.84	149.55		

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

No: 2022/W-I/Genl./Targets


New Delhi, dated: 25.05.2022

The Chairman & Managing Director
IRCON International Limited
C-4, District Centre, Saket,
New Delhi- 110017

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.

The targets for commissioning of spillover sections of New Line and Doubling to be executed by IRCON of FY 2021-22 has been 123 km. Therefore, total targets for New Line and Doubling for IRCON for FY 2022-23 including spillover sections has been worked out as 358 km. Details are enclosed as *Annexure-I*.

2. As per directives issued earlier, IRCON should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.


(Brijesh Kumar)
Additional Member/Works
Railway Board

Targets for Commissioning for 2022-23 including Spill Over

Annexure - I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	NFR	IRCON	NL	Agartala-Akhura	Pragati, Gatishakti	Spillover	Nischintapur Yard	2			2	Jun-21	Jun-22
2	ECR	IRCON	DL	Hajipur-Bachwara doubling	SC	Spillover	Akshaiwat Rai Nagar-Sahdei Buzurg			14.48	14.48	Aug-21	May-22
3	ECOR	IRCON	NL	Construction of Inner Corridor between Angul-Balaram-Putgadia-Jarpada (MCRL Coal)	Pragati		Angul - Balaram	14			14		Jun-22
4	ECR	IRCON	DL	Kiul- Gaya doubling	Coal, Pragati, Gatishakti	Spillover1	Wazirganj - Tilliyya			18.01	18.01	Jun-21	Jun-22
5	ECR	IRCON	DL	Kiul- Gaya doubling	Coal, Pragati, Gatishakti	Spillover1	Lakhisarai - Sheikhpura			25.32	25.32	Dec-21	Sep-22
6	ECR	IRCON	DL	Kiul- Gaya doubling	Coal, Pragati, Gatishakti	Spillover1	Sheikhpura- Warisaliganj			25.25	25.25	Mar-22	Jan-23
7	NFR	IRCON	NL	Agartala-Akhura	Pragati, Gatishakti		Nischintpur Yard - Agartala	3.5			3.5		Jun-22
8	NR	IRCON	NL	USBRL	NP, Pragati, PMREF, Gatishakti		Arpinchala-Banihal	15.7			15.7		Dec-22
9	NR	IRCON	NL	USBRL	NP, Pragati, PMREF, Gatishakti		Sumber-Arpinchala	13.6			13.6		Dec-22
10	NR	IRCON	NL	USBRL	NP, Pragati, PMREF, Gatishakti		Sangaldan-Sumber	11			11		Dec-22
11	NFR	IRCON	NL	Sivok - Rangpo new line	NP, Pragati, Gatishakti		Sivok - Rangpo	44.96			44.96		Mar-23
12	NFR	IRCON	NL	Jogbani-Birat nagar			Banthana-Nepal Custom Yard	7.10			7.1		Jun-22
13	WCR	IRCON	DL	Katni-Singrauli doubling	Critical, Pragati, Gatishakti Coal	Spillover1	Marwasgram-Niwas Road			16.93	16.93	Dec-21	Apr-22
14	WCR	IRCON	DL	Katni-Singrauli doubling	Critical, Pragati, Gatishakti Coal	Spillover1	Saraigram-Gajrabehara			10.7	10.7	Oct-21	Apr-22
15	WCR	IRCON	DL	Katni-Singrauli doubling	Critical, Pragati, Gatishakti Coal	Spillover1	Gajrabehara-Deoragram			10.4	10.4	Oct-21	Jun-22

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
16	WCR	IRCON	DL	Katni-Singrauli doubling	Critical, Pragati, Gatishakti Coal		Khanna Banjari-Mahroi			11.9	11.9		Aug-22
17	WCR	IRCON	DL	Katni-Singrauli doubling	Critical, Pragati, Gatishakti Coal		Niwas Road-Saraigram			28.7	28.7		Oct-22
18	WCR	IRCON	DL	Katni-Singrauli doubling	Critical, Pragati, Gatishakti Coal		Mahroi-Vijaysota			19.1	19.1		Dec-22
19	SECR	IRCON	NL	CERC1			Kharsia- Korichhapar UP line	45			45		Jun-22
20	SECR	IRCON	NL	CERC1			Chaal feder line	8.5			8.5		Jun-22
21	SECR	IRCON	NL	CERC1			Varoud feder line	4.5			4.5		Jun-22
22	SECR	IRCON	NL	CERC1			Durgapur feder line	7			7		Sep-22
							Total	176.86	0.00	180.79	357.65		

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

No: 2022/W-I/Genl./Targets

New Delhi, dated: 25.05.2022


The General Manager
North Central Railway,
Allahabad

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.

Ref.: - CRB's D.O. letter No. 2022/W-I/Genl/Targets dated 15.03.2022.

The section-wise commissioning targets of New Line, Gauge Conversion & Doubling for Financial Year 2022-23 for all Zonal Railways after detailed review was finalised by Railway Board were communicated to all Zonal Railways vide D.O. Letter dated 15.03.2022 under reference.

2. The spillover sections of North Central Railway of FY 2021-22 has been 69.98 km. Therefore, total targets for Gauge Conversion and Doubling for North Central Railway for FY 2022-23 including spillover sections has been worked out as 219.08 km. Details are enclosed as *Annexure-I*. In addition to these targets, RVNL is executing 162.5 km Doubling in North Central Railway *Annexure-II*.
3. Further, expenditure of North Central Railway on New Line, Gauge Conversion, Doubling and Traffic Facilities work during April'2022 has been only Rs. 68 Crore against Outlay of Rs. 4705 Crore which is low as compared to the Budget outlay for your railway.
4. As per directives issued earlier, the Railways should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.


(Brijesh Kumar)
Additional Member/Works
Railway Board

Copy to: - CAO/C, North Central Railway

Targets for Commissioning for 2022-23 including Spill Over

Annexure-I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	NCR	NCR	DL	Jhansi-Bina 3 rd line	Coal, Gatishakti	Spillover	Babina-Basai (Engine rolling)			12	12	Jun-21	
2	NCR	NCR	DL	Bhaupur-Panki - 4th line Connecting Dn Loop of Bhaupur to Shunting neck of Panki	Critical	Spillover	Bhaupur-Panki 4th line			11	11	Oct-21	Apr-22
3	NCR	NCR	DL	Jhansi-Bina 3 rd line	Coal, Gatishakti	Spillover	Lalitpur- Bijrotha			28.98	28.98	Oct-21	Apr-22
4	NCR	NCR	DL	Rooma-Chakeri Chandari 3rd Line	Critical, Gatishakti		Rooma Chandari			12.50	12.5		Mar-23
5	NCR	NCR	DL	Chipiyana Buzurg Dadri 4th Line	Critical, Gatishakti		Dadri Chipiyana Buzurg			12.00	12		Mar-23
6	NCR	NCR	DL	Achnera Bypass line connecting Parkham to Chiksana			Parkham - Chicksana			1.60	1.6		Mar-23
7	NCR	NCR	DL	Mathura Jn. Yard remodelling and Flyover at Bhuteshwar	PMREF		Yard remodelling at Mathura Yard			2.00	2		Mar-23
8	NCR	NCR	DL	Jhansi-Bina 3 rd line	Coal, Gatishakti		Babina - Bijrautha			35.00	35		Feb-23
9	NCR	NCR	DL	Jhansi-Bina 3 rd line	Coal, Gatishakti	Spillover1	Lalitpur - Jakhlaun			16.00	16	Feb-22	Jun-22
10	NCR	NCR	DL	Jhansi-Bina 3 rd line	Coal, Gatishakti		Jakhlaun-Agasod			38.00	38		Mar-23
11	NCR	NCR	GC	Gwalior -Sheopurkalan GC	GC 25-30, Gatishakti		Birlanagar - JauraAlapur		48.00		48		Mar-23
12	NCR	NCR	DL	Kanpur Coaching Complex	Critical, Gatishakti	Spillover1	Kanpur - Kanpur Coaching Complex			2.00	2	Dec-21	Oct-22
Total								0.00	48.00	171.08	219.08		

Targets for Commissioning for 2022-23 including Spill Over

Annexure - II

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	NCR	RVNL	DL	Mathura-Jhansi 3 rd Line Project	Critical, Pragati, Gatishakti	Spill over	Gwalior- Birlanagar-Rayru-Banmor			19.01	19.01	Aug-21	Apr-22
2	NCR	RVNL	DL	Mathura-Jhansi 3 rd Line Project	Critical, Pragati, Gatishakti	Spill over	Antri-Ananthpeth-Dabra			19.46	19.46	Oct-21	Jun-22
3	NCR	RVNL	DL	Bhimsen - Jhansi doubling	Super Critical	Spillover1	Malasa-Lalpur-Paman			19.43	19.43	Dec-21	Apr-22
4	NCR	RVNL	DL	Bhimsen - Jhansi doubling	Super Critical		Usargaon-Kalpi-Chaunrah			15.31	15.31		Apr-22
5	NCR	RVNL	DL	Bhimsen - Jhansi doubling	Super Critical	Spillover1	Paman -Rasulpur - Bhimsen			15.28	15.28	Dec-21	Jun-22
6	NCR	RVNL	DL	Mathura-Jhansi 3 rd Line Project	Critical, Pragati, Gatishakti		Banmor - Morena			19.00	19		Jul-22
7	NCR	RVNL	DL	Mathura-Jhansi 3 rd Line Project	Critical, Pragati, Gatishakti		Kitham- Baad			20	20		Aug-22
8	NCR	RVNL	DL	Mathura-Jhansi 3 rd Line Project	Critical, Pragati, Gatishakti		Jhansi-Datia			25	25		Sep-22
9	NCR	RVNL	DL	Mathura-Jhansi 3 rd Line Project	Critical, Pragati, Gatishakti		Baad-Mathura			10	10		Dec-22
							Total			162.49	162.49		

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

No: 2022/W-I/Genl./Targets

New Delhi, dated: 25.05.2022


The General Manager
North Eastern Railway,
Gorakhpur

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.

Ref.: - CRB's D.O. letter No. 2022/W-I/Genl/Targets dated 15.03.2022.

The section-wise commissioning targets of New Line, Gauge Conversion & Doubling for Financial Year 2022-23 for all Zonal Railways after detailed review was finalised by Railway Board were communicated to all Zonal Railways vide D.O. Letter dated 15.03.2022 under reference.

2. The spillover sections of North Eastern Railway of FY 2021-22 has been 121.82 km. Therefore, total targets for Gauge Conversion and Doubling for North Eastern Railway for FY 2022-23 including spillover sections has been worked out as 238.41 km. Details are enclosed as *Annexure-I*. In addition to these targets, RVNL is executing 124.9 km New line and Doubling in North Eastern Railway *Annexure-II*.
3. Further, expenditure of North Eastern Railway on New Line, Gauge Conversion, Doubling and Traffic Facility during April'2022 has been only Rs. 86 Crore against Outlay of Rs. 3079 Crore which is low as compared to the Budget outlay set for your railway.
4. As per directives issued earlier, the Railways should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.


(Brijesh Kumar)
Additional Member/Works
Railway Board

Copy to: - CAO/C, North Eastern Railway

Targets for Commissioning for 2022-23 including Spill Over

Annexure -I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	NER	NER	DL	Chhapra-Ballia Patch doubling	HDN/HUN, Gatishakti	Spillover	Reoti-Sahatwar			8.15	8.15	Oct-21	Dec-22
2	NER	NER	DL	Chhapra-Ballia Patch doubling	HDN/HUN, Gatishakti	Spillover	Chhapra-Manjhi			14	14	Feb-22	Mar-23
3	NER	NER	DL	Aurnihar Jaunpur Doubling	Essential DL, Gatishakti	Spillover	Dobhi-Muftiganj			20.92	20.92	Dec-21	Apr-22
4	NER	NER	DL	Chhapra-Ballia Patch doubling	HDN/HUN, Gatishakti		Sahtwar - Bakulha			25.70	25.7		Dec-22
5	NER	NER	DL	Malhaur - Daliganj doubling	Critical, Gatishakti	Spillover1	Malhaur - Gomti nagar-Daliganj			13.00	13	Mar-22	Dec-22
6	NER	NER	DL	Rosa - Sitapur - Burhwal doubling	Critical, Pragati, Gatishakti		Biswan - Paintepur			32.19	32.19		Mar-23
7	NER	NER	DL	Rosa - Sitapur - Burhwal doubling	Critical, Pragati, Gatishakti		Sitapur Jn. - Sitapur city			2.04	2.04		Dec-22
8	NER	NER	DL	Rosa - Sitapur - Burhwal doubling	Critical, Pragati, Gatishakti	Spillover1	Paintepur - Tahsil Fatehpur			9.66	9.66	Jan-22	Oct-22
9	NER	NER	DL	Rosa - Sitapur - Burhwal doubling	Critical, Pragati, Gatishakti	Spillover1	Tahsil Fatehpur - Burhwal			21.72	21.72	Nov-21	Aug-22
10	NER	NER	DL	Ballia - Ghazipur doubling	HDN/HUN PMREF, Gatishakti		Karimuddinpur - Yusufpur			14.00	14		Jun-22
11	NER	NER	DL	Ballia - Ghazipur doubling	HDN/HUN PMREF, Gatishakti		Yusufpur - Ghazipur city			18.00	18		Dec-22
12	NER	NER	DL	Aurnihar Jaunpur Doubling	Essential DL, Gatishakti		Muftiganj - Jaunpur			14.60	14.6		Dec-22
13	NER	NER	DL	Domingarh - Gorakhpur cantt - Gorakhpur - Kushhmi	Critical, Gatishakti		Gorakhpur cantt - Kushmi			10.06	10.06		Dec-22
14	NER	NER	GC	Indara - Dohrighat GC	GC, Gatishakti	Spillover1	Indara - Dohrighat		34.37		34.37	Mar-22	Nov-22
Total								0.00	34.37	204.04	238.41		

Targets for Commissioning for 2022-23 including Spill Over

Annexure - II

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	NER	RVNL	NL	Mau - Ghazipur - Tarighat new line	Essential, Pragati, PMREF		Ghazipur City - Tarighat	11.3			11.3		Dec-22
2	NER	RVNL	NL	Mau - Ghazipur - Tarighat new line	Essential, Pragati, PMREF		Ghazipur Ghat - Tarighat	2.5			2.5		Mar-22
3	NER	RVNL	DL	Varanasi - Modhosingh - Allahabad doubling	Critical PMREF, Gatishakti		Handia Khas to Ramnathpur			18.39	18.39		Jun-22
4	NER	RVNL	DL	Varanasi - Modhosingh - Allahabad doubling	Critical PMREF, Gatishakti		Ramnathpur - Jhusi			11.55	11.55		Dec-22
5	NER	RVNL	DL	Bhatni - Aunrihar Doubling	HDN/HUN, Gatishakti		Aunrihar-Sadat			18.21	18.21		Dec-22
6	NER	RVNL	DL	Bhatni - Aunrihar Doubling	HDN/HUN, Gatishakti		Indara-Kiriharapur			12.98	12.98		Feb-23
7	NER	RVNL	DL	Mau - Shahganj & Phephna - Indara doubling	HDN/HUN, Gatishakti		Sathiaon - Azamgarh - Phariha			27.6	27.6		Nov-22
8	NER	RVNL	DL	Mau - Shahganj & Phephna - Indara doubling	HDN/HUN, Gatishakti		Phephna-Chilkahar-Rasra			22.4	22.4		Sep-22
Total								13.80	0.00	111.13	124.93		

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

No: 2022/W-I/Genl./Targets

New Delhi, dated: 25.05.2022

The General Manager/Construction
Northeast Frontier Railway,
Guwahati

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.

Ref.: - CRB's D.O. letter No. 2022/W-I/Genl./Targets dated 15.03.2022.

The section-wise commissioning targets of New Line, Gauge Conversion & Doubling for Financial Year 2022-23 for all Zonal Railways after detailed review was finalised by Railway Board were communicated to all Zonal Railways vide D.O. Letter dated 15.03.2022 under reference.

2. The spillover sections of North Frontier Railway of FY 2021-22 has been 146.33 km. Therefore, total targets for New Line and Doubling projects for North East Frontier Railway for FY 2022-23 including spillover sections has been worked out as 222.11 km. Details are enclosed as *Annexure-I*. In addition to these targets, IRCON is executing 57.56 km New Line in North East Frontier Railway *Annexure-II*.

3. Further, expenditure of North East Frontier Railway on New Line, Gauge Conversion, Doubling and Traffic Facilities work during April'2022 has been only Rs. 699 Crore against Outlay of Rs. 8224 Crore which is low as compared to the Budget outlay for your railway.

4. As per directives issued earlier, the Railways should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.


(Brijesh Kumar)

Additional Member/Works
Railway Board

Copy to: - CAO/C/ I, II & III, Northeast Frontier Railway/Construction

Targets for Commissioning for 2022-23 including Spill Over

Annexure-I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	NFR	NFR	DL	New Bongaigaon - Kamakhya via Goalpara	HDN/HUN, Pragati	Spillover	Abhayapuri-Pancharatna			26.43	26.43	Dec-21	Jun-22
2	NFR	NFR	DL	New Bongaigaon - Agthori via Rangiya	Critical, Gatishakti	Spillover	New Bogaigaon - Bijni			16.91	16.91	Mar-22	Jun-22
3	NFR	NFR	NL	Jiribam - Imphal new line	NP, Pragati, PMREF, Gatishakti	Spillover1	Khongsang to Tupul	29.00			29	Nov-21	Nov-22
4	NFR	NFR	NL	Dimapur - Kohima new line	NP, Pragati, PMREF, Gatishakti		Shokhuvi - Pherima	28.00			28		Mar-23
5	NFR	NFR	DL	New Bongaigaon - Kamakhya via Goalpara	HDN/HUN, Pragati	Spillover1	Dudhnoi - Dhupdhara			29.71	29.71	Feb-22	Dec-22
6	NFR	NFR	DL	New Bongaigaon - Kamakhya via Goalpara	HDN/HUN, Pragati	Spillover1	Dhupdhara - Bamunigaon			25.39	25.39	Feb-22	Feb-23
7	NFR	NFR	DL	New Bongaigaon - Agthori via Rangiya	Critical, Gatishakti	Spillover	Bijni - Sarbhog			18.89	18.89	Mar-22	Dec-22
8	NFR	NFR	DL	New Bongaigaon - Agthori via Rangiya	Critical, Gatishakti		Pathsala - Nalbari			26.87	26.87		Jan-23
9	NFR	NFR	DL	New Bongaigaon - Agthori via Rangiya	Critical, Gatishakti		Baihata - Agthori			18.21	18.21		Jan-23
10	NFR	NFR	NL	Mahisasan-Zero point (Bangladesh)			Mahisasan-Zero point (Bangladesh)	2.7			2.7		Dec-22
Total								59.70	0.00	162.41	222.11		

Targets for Commissioning for 2022-23 including Spill Over

Annexure -II

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	NFR	IRCON	NL	Agartala-Akhura	Pragati, Gatishakti	Spillover	Nischintapur Yard	2			2	Jun-21	Jun-22
2	NFR	IRCON	NL	Agartala-Akhura	Pragati, Gatishakti		Nischintpur Yard - Agartala	3.5			3.5		Jun-22
3	NFR	IRCON	NL	Sivok - Rangpo new line	NP, Pragati, Gatishakti		Sivok - Rangpo	44.96			44.96		Mar-23
4	NFR	IRCON	NL	Jogbani-Birat nagar			Banthana-Nepal Custom Yard	7.10			7.1		Jun-22
Total								57.56	0.00	0.00	57.56		

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

No: 2022/W-I/Genl./Targets

New Delhi, dated: 25 .05.2022

The General Manager
Northern Railway,
New Delhi

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.

Ref.: - CRB's D.O. letter No. 2022/W-I/Genl./Targets dated 15.03.2022.

The section-wise commissioning targets of New Line, Gauge Conversion & Doubling for Financial Year 2022-23 for all Zonal Railways after detailed review was finalised by Railway Board were communicated to all Zonal Railways vide D.O. Letter dated 15.03.2022 under reference.

2. The spillover sections of Northern Railway of FY 2021-22 has been 119 km. Therefore, total targets for New Line and Doubling for Northern Railway for FY 2022-23 including spillover sections has been worked out as 263 km. Details are enclosed as *Annexure-I*. In addition to these targets, RVNL is executing 129.3 km Doubling in Northern Railway *Annexure-II* and IRCON is executing 40.3 km New Line in Northern Railway *Annexure-III*.

3. Further, expenditure of Northern Railway on New Line, Doubling and Traffic Facilities work during April'2022 has been only Rs. 692 Crore against Outlay of Rs. 16,623 Crore which is low as compared to the Budget outlay for your railway.

4. As per directives issued earlier, the Railways should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.


(Brijesh Kumar)

Additional Member/Works
Railway Board

Copy to: - CAO/C, Northern Railway- I & II and USBRL

Targets for Commissioning for 2022-23 including Spill Over

Annexure - I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	NR	NR	DL	Rosa - Sitapur - Burhwal doubling	Critical, Pragati, Gatishakti	Spillover	Neri-Sitapur City			32	32	Dec-21	Apr-22
2	NR	NR	DL	Barabanki-Akbarpur doubling	Critical	Spillover	Akbarpur-Goshaiganj			23	23	Jan-22	May-22
3	NR	NR	DL	Jaunpur- Akbarpur (Tanda) doubling	Critical	Spillover	Mehgawan-Khetasarai			18	18	Jan-22	May-22
4	NR	NR	DL	Jhanghai-Pratapgarh-Amethi		Spillover	Amethi-Antu			14	14	Feb-22	Apr-22
5	NR	NR	NL	Rohtak-Meham-Hansi new line	Essential NL, Gatishakti	Spillover1	Rohtak-Meham*	32			32	Nov-21	Aug-22
6	NR	NR	NL	Rohtak-Meham-Hansi new line	Essential NL, Gatishakti		Meham- Hansi	36			36		Dec-22
7	NR	NR	DL	Barabanki-Akbarpur doubling	Critical		Goshaiganj-Ayodhya			32	32		Dec-22
8	NR	NR	DL	Barabanki-Akbarpur doubling	Critical		Barabanki-Daryabad			39	39		Feb-23
9	NR	NR	DL	Jangahai-Pratapgarh-Amethi doubling	HDN/HUN		Antu-Pratapgarh			21	21		Dec-22
10	NR	NR	DL	Jaunpur- Akbarpur (Tanda) doubling	Critical		Khetasarai-Shahganj			10	10		Dec-22
11	NR	NR	DL	Jaunpur- Akbarpur (Tanda) doubling	Critical		Jaunpur-Mehrawan			6	6		Dec-22
Total								68.00	0.00	195.00	263.00		

Targets for Commissioning for 2022-23 including Spill Over

Annexure - II

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	NR	RVNL	DL	Rajpura - Bhatinda doubling	Critical	Spill over	Bhatinda- Bhatinda Cantt			8.35	8.35	Sep-21	May-22
2	NR	RVNL	DL	Rajpura - Bhatinda doubling	Critical	Spill over1	LHM-BCU-BTIC (excl.)			16.7	16.7	Sep-21	Apr-22
3	NR	RVNL	DL	Rajpura - Bhatinda doubling	Critical		NBA-CTW-KLSX (Excl.)			20	20		May-22
4	NR	RVNL	DL	Rajpura - Bhatinda doubling	Critical		HYA			1.4	1.4		Jun-22
5	NR	RVNL	DL	Rajpura - Bhatinda doubling	Critical		DOC (excl.) - PTA - DBN-NBA (excl.)			32.44	32.44		Oct-22
6	NR	RVNL	DL	Rajpura - Bhatinda doubling	Critical		SEQ (excl.) - BNN -HYA (excl.)			15.39	15.39		Aug-22
7	NR	RVNL	DL	Rajpura - Bhatinda doubling	Critical		HYA (excl.)-TPA-PUL-LHM(excl.)			33.47	33.47		Mar-23
8	NR	RVNL	DL	Rajpura - Bhatinda doubling	Critical		DUI			1.5	1.5		Dec-22
Total								0.00	0.00	129.25	129.25		

Targets for Commissioning for 2022-23 including Spill Over

Annexure - III

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
8	NR	IRCON	NL	USBRL	NP, Pragati, PMREF, Gatishakti		Arpinchala-Banihal	15.7			15.7		Dec-22
9	NR	IRCON	NL	USBRL	NP, Pragati, PMREF, Gatishakti		Sumber-Arpinchala	13.6			13.6		Dec-22
10	NR	IRCON	NL	USBRL	NP, Pragati, PMREF, Gatishakti		Sangaldan-Sumber	11			11		Dec-22
Total								40.30	0.00	0.00	40.30		

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

No: 2022/W-I/Genl./Targets

New Delhi, dated: 25.05.2022

The General Manager
North Western Railway,
Jaipur

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.

Ref.: - CRB's D.O. letter No. 2022/W-I/Genl/Targets dated 15.03.2022.

The section-wise commissioning targets of New Line, Gauge Conversion & Doubling for Financial Year 2022-23 for all Zonal Railways after detailed review was finalised by Railway Board were communicated to all Zonal Railways vide D.O. Letter dated 15.03.2022 under reference.

2. The spillover sections of North Western Railway of FY 2021-22 has been 84 km. Therefore, total targets for New Line, Gauge Conversion and Doubling for North Western Railway for FY 2022-23 including spillover sections has been worked out as 196.51 km. Details are enclosed as *Annexure-I*.
3. Further, expenditure of North Western Railway on New Line, Gauge Conversion, Doubling and Traffic Facility during April'2022 has been only Rs. 47 Crore against Outlay of Rs. 940 Crore which is low as compared to the Budget outlay for your railway.
4. As per directives issued earlier, the Railways should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.


(Brijesh Kumar)
Additional Member/Works
Railway Board

Copy to: - CAO/C, North Western Railway

Targets for Commissioning for 2022-23 including Spill Over

Annexure -I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	NWR	NWR	DL	Degana- Rai ka Bagh doubling	HDN/HUN, Gatishakti	Spill over	Kharia Khangar - Pipar Road			31	31	Dec-21	May-22
2	NWR	NWR	GC	Ahmedabad-Himmatnagar-Udaipur	GC	Spill over	Kharwacnanda- Samand Jay		37		37	Feb-22	May-22
3	NWR	NWR	NL	Dausa - Gangapur city New line	Essential NL, Gatishakti		Piplai-Deedwana*	32.51			32.51		Dec-22
4	NWR	NWR	DL	Phulera - Degana Doubling	Gatishakti	Spillover1	Kuchaman City-Nawa City			16	16	Dec-21	Jun-22
5	NWR	NWR	DL	Phulera - Degana Doubling	Gatishakti		Nawa City - Phulera			34.5	34.5		Dec-22
6	NWR	NWR	DL	Degana- Rai ka Bagh doubling	HDN/HUN, Gatishakti		Pipar Road - Rai ka Bagh			45.5	45.5		Nov-22
Total								32.51	37.00	127.00	196.51		

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

No: 2022/W-I/Genl./Targets


New Delhi, dated: 25.05.2022

The Chairman & Managing Director
RITES
RITES Bhawan,
1, Leisure Valley Rd, Sector 29, Gurugram,
Haryana

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.

The targets for commissioning of spillover sections of Doubling to be executed by RITES of FY 2021-22 has been 11 km. Therefore, total targets for Doubling for RITES for FY 2022-23 including spillover sections has been worked out as 29 km. Details are enclosed as *Annexure-I*.

2. As per directives issued earlier, RITES should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.


(Brijesh Kumar)
Additional Member/Works
Railway Board

Targets for Commissioning for 2022-23 including Spill Over

Annexure -I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	SCR	RITES	DL	Gooty - Dharmavaram doubling	Critical, Gatishakti	Spillover	Chigicherla-Dharmavaram			10.5	10.5	Jan-22	Oct-22
2	SCR	RITES	DL	Gooty - Dharmavaram doubling	Critical, Gatishakti		Taticherla(TAC) - Anantapur(ATP) - Prasannayanapalli (PSPY) - Zangalapalli (ZPL)			18.85	18.85		Jun-22
Total								0.00	0.00	29.35	29.35		

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

New Delhi, dated: 25 .05.2022


No: 2022/W-I/Genl./Targets

The Chairman & Managing Director
Rail Vikas Nigam Ltd.,
Plot No. 25, 1st floor,
August Kranti Bhawan, Bhikaji Cama Place
New Delhi-110066

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.

The targets for commissioning of spillover sections of Doubling to be executed by RVNL of FY 2021-22 has been 359 km. Therefore, total targets for New Line and Doubling for RVNL for FY 2022-23 including spillover sections has been worked out as 1528 km. Details are enclosed as *Annexure-I* .

2. As per directives issued earlier, RVNL should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.


(Brijesh Kumar)
Additional Member/Works
Railway Board

Targets for Commissioning for 2022-23 including Spill Over

Annexure - I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	CR	RVNL	DL	Daund-Gulbarga doubling	super critical	Spill over	Washimbe-Bhigvan			29.5	29.5	Nov-21	Jun-22
2	ECR	RVNL	DL	Patratu - Sonnagar 3rd line	Critical, Pragati, Coal, Gatishakti	Spill over	Rajuhara (RHR)-Tolra (TRZ)-Garhwa Rd. (GHD)			15.57	15.57	Dec-21	Jun-22
3	ECR	RVNL	DL	Patratu - Sonnagar 3rd line	Critical, Pragati, Coal, Gatishakti	Spill over	Garhwa Rd. (GHD)-Sigsigi (SQS)			5.8	5.8	Dec-21	Jun-22
4	ECOR	RVNL	DL	Sambalpur-Titlagarh doubling	Super Critical, Gatishakti	Spill over	Sikhir-Titlagarh			10.15	10.15	Sep-21	May-22
5	ECOR	RVNL	DL	Vizianagaram-Sambhalpur (Titlagarh) 3rd line	Critical, Pragati	Spill over	Titlagarh (TIG)-Kesinga (KSNG)			12.96	12.96	Sep-21	May-22
6	ECOR	RVNL	DL	Vizianagaram-Sambhalpur (Titlagarh) 3rd line	Critical, Pragati	Spill over	Rupra Rd-Norla Rd-Lanjigarh Rd			18.1	18.1	Sep-21	Jul-22
7	SECR	RVNL	DL	Raipur - Titlagarh doubling	Super Critical, Gatishakti	Spill over	Lakholi-Mandir Hasaud-RVH			25.51	25.51	Dec-21	Apr-22
8	NR	RVNL	DL	Rajpura - Bhatinda doubling	Critical	Spill over	Bhatinda- Bhatinda Cantt			8.35	8.35	Sep-21	May-22
9	NCR	RVNL	DL	Mathura-Jhansi 3 rd Line Project	Critical, Pragati, Gatishakti	Spill over	Gwalior- Birlanagar-Rayru-Banmor			19.01	19.01	Aug-21	Apr-22
10	NCR	RVNL	DL	Mathura-Jhansi 3 rd Line Project	Critical, Pragati, Gatishakti	Spill over	Antri-Ananthpeth-Dabra			19.46	19.46	Oct-21	Jun-22
11	SR	RVNL	DL	Vanchimaniyachchi - Nagercoil doubling	HUN		Valliyur-Aralvaymoli			18.29	18.29		Apr-22
12	SCR	RVNL	DL	Vijaywada-Gudivada-Bhimavaram-Narasapur, Gudivada-Machlipatnam and Bhimavaram-Nidadavolu (221 km) - Doubling	Super critical	Spill over	Nidadavolu-Aravali			40.68	40.68	Dec-21	May-22
13	SCR	RVNL	DL	Vijayawada - Gudur 3rd line	Critical, Pragati		Ammobrolu (ANM) - Chinnaganjam (CJM)			14.06	14.06		Aug-22
14	SER	RVNL	DL	Kharagpur - Adityapur 3rd line	Critical, Pragati, Gatishakti	Spill over	Chakulia - Ghatsila			31	31	Sep-21	May-22
15	WCR	RVNL	DL	Kota - Bina doubling	Super Critical, Gatishakti	Spill over	Chhabra-Bhulon - Motipura Chouki			21.73	21.73	Dec-21	May-22
16	WCR	RVNL	DL	Kota - Bina doubling	Super Critical, Gatishakti	Spill over	Mahadevkhari - Malkheri			5.66	5.66	Oct-21	May-22
17	WR	RVNL	DL	Palanpur - Samakhiali doubling	Critical, Gatishakti	Spill over	Diyodar-Mitha-Bhabhar-Radhanpur			40.62	40.62	Jan-22	Apr-22

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
18	ECOR	RVNL	NL	Angul - Sukinda New Line	Coal, Pragati, Gatishakti		Budhapank to Baghuapal	95.25			95.25		Jun-22
19	ECOR	RVNL	DL	Sambalpur-Titlagarh doubling	Super Critical, Gatishakti		Deobahal-Bargarh			11.79	11.79		Apr-22
20	ECOR	RVNL	DL	Sambalpur-Titlagarh doubling	Super Critical, Gatishakti		Bargarh-Barpali			19.09	19.09		Apr-22
21	ECOR	RVNL	DL	Sambalpur-Titlagarh doubling	Super Critical, Gatishakti		Badmal-Sikhir			9.89	9.89		Apr-23
22	ECOR	RVNL	DL	Khurda Road - Barang 3rd line	Super Critical		Bhubaneswar-Mancheswar			6.64	6.64		Dec-22
23	ECOR	RVNL	DL	Bansapni-Daitari-Tomka-Jakhpura Doubling	Super Critical, Pragati, Gatishakti		Sagadpata - Tangriapal			26.88	26.88		Jun-22
24	ECOR	RVNL	DL	Bansapni-Daitari-Tomka-Jakhpura Doubling	Super Critical, Pragati, Gatishakti		Jaroli - Nayagarh - Porjanpur			28.858	28.858		Dec-22
25	ECOR	RVNL	DL	Vizianagaram-Sambhalpur (Titlagarh) 3rd line	Critical, Pragati		Lanjigarh Road - Ambodala			13.62	13.62		Dec-22
26	ECOR	RVNL	DL	Vizianagaram-Sambhalpur (Titlagarh) 3rd line	Critical, Pragati		Singapur Road - Rayagada			9.22	9.22		Nov-22
27	ECOR	RVNL	DL	Vizianagaram-Sambhalpur (Titlagarh) 3rd line	Critical, Pragati		Jimidipeta - Kureru			9.14	9.14		Feb-23
28	ECOR	RVNL	DL	Vizianagaram-Sambhalpur (Titlagarh) 3rd line	Critical, Pragati		Kureru - Gumuda			8.88	8.88		Feb-23
29	ECR	RVNL	DL	Patratu - Sonnagar 3rd line	Critical, Pragati, Coal, Gatishakti		Nabinagar-Barkisalaya-Ankorah			14.07	14.07		Jun-22
30	ECR	RVNL	DL	Patratu - Sonnagar 3rd line	Critical, Pragati, Coal, Gatishakti		Chianki-Daltonganj-Kajri-Rajuhara			25.21	25.21		Sep-22
31	ECR	RVNL	DL	Patratu - Sonnagar 3rd line	Critical, Pragati, Coal, Gatishakti		Patratu-Tokisud-Hendegir-Kole-Ray			29.28	29.28		Oct-22
32	ECR	RVNL	DL	Patratu - Sonnagar 3rd line	Critical, Pragati, Coal, Gatishakti		Muhammadganj-Kosiara-Haidarnagar-Japla			18.93	18.93		Nov-22
33	ECR	RVNL	DL	Patratu - Sonnagar 3rd line	Critical, Pragati, Coal, Gatishakti		Sigsigi-Karkata-Untare Rd.			10.47	10.47		Jan-23

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
										29.51	29.51		Dec-22
34	ECR	RVNL	DL	Patratu - Sonnagar 3rd line	Critical, Pragati, Coal, Gatishakti		Chhipadohar-Barwadih-Mangra-Kechki-Chianki						
35	NCR	RVNL	DL	Bhimsen - Jhansi doubling	Super Critical	Spillover1	Malasa-Lalpur-Paman			19.43	19.43	Dec-21	Apr-22
36	NCR	RVNL	DL	Bhimsen - Jhansi doubling	Super Critical		Usargaon-Kalpi-Chaunrah			15.31	15.31		Apr-22
37	NCR	RVNL	DL	Bhimsen - Jhansi doubling	Super Critical	Spillover1	Paman -Rasulpur - Bhimsen			15.28	15.28	Dec-21	Jun-22
38	NCR	RVNL	DL	Mathura-Jhansi 3 rd Line Project	Critical, Pragati, Gatishakti		Banmor - Morena			19.00	19		Jul-22
39	NCR	RVNL	DL	Mathura-Jhansi 3 rd Line Project	Critical, Pragati, Gatishakti		Kitham- Baad			20	20		Aug-22
40	NCR	RVNL	DL	Mathura-Jhansi 3 rd Line Project	Critical, Pragati, Gatishakti		Jhansi-Datia			25	25		Sep-22
41	NCR	RVNL	DL	Mathura-Jhansi 3 rd Line Project	Critical, Pragati, Gatishakti		Baad-Mathura			10	10		Dec-22
42	NER	RVNL	NL	Mau - Ghazipur - Tarighat new line	Essential, Pragati, PMREF		Ghazipur City - Tarighat	11.3			11.3		Dec-22
43	NER	RVNL	NL	Mau - Ghazipur - Tarighat new line	Essential, Pragati, PMREF		Ghazipur Ghat - Tarighat	2.5			2.5		Mar-22
44	NER	RVNL	DL	Varanasi - Modhosingh - Allahabad doubling	Critical PMREF, Gatishakti		Handia Khas to Ramnathpur			18.39	18.39		Jun-22
45	NER	RVNL	DL	Varanasi - Modhosingh - Allahabad doubling	Critical PMREF, Gatishakti		Ramnathpur - Jhusi			11.55	11.55		Dec-22
46	NER	RVNL	DL	Bhatni - Aunrihar Doubling	HDN/HUN, Gatishakti		Aunrihar-Sadat			18.21	18.21		Dec-22
47	NER	RVNL	DL	Bhatni - Aunrihar Doubling	HDN/HUN, Gatishakti		Indara-Kiriharapur			12.98	12.98		Feb-23
48	NER	RVNL	DL	Mau - Shahganj & Phephna - Indara doubling	HDN/HUN, Gatishakti		Sathiaon - Azamgarh - Phariha			27.6	27.6		Nov-22
49	NER	RVNL	DL	Mau - Shahganj & Phephna - Indara doubling	HDN/HUN, Gatishakti		Phephna-Chilkahar-Rasra			22.4	22.4		Sep-22
50	NR	RVNL	DL	Rajpura - Bhatinda doubling	Critical	Spill over1	LHM-BCU-BTIC (excl.)			16.7	16.7	Sep-21	Apr-22
51	NR	RVNL	DL	Rajpura - Bhatinda doubling	Critical		NBA-CTW-KLSX (Excl.)			20	20		May-22
52	NR	RVNL	DL	Rajpura - Bhatinda doubling	Critical		HYA			1.4	1.4		Jun-22
53	NR	RVNL	DL	Rajpura - Bhatinda doubling	Critical		DOC (excl.) - PTA - DBN-NBA (excl.)			32.44	32.44		Oct-22

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
54	NR	RVNL	DL	Rajpura - Bhatinda doubling	Critical		SEQ (excl.) - BNN -HYA (excl.)			15.39	15.39		Aug-22
55	NR	RVNL	DL	Rajpura - Bhatinda doubling	Critical		HYA (excl.)-TPA-PUL-LHM(excl.)			33.47	33.47		Mar-23
56	NR	RVNL	DL	Rajpura - Bhatinda doubling	Critical		DUI			1.5	1.5		Dec-22
57	SCR	RVNL	DL	Vijayawada – Gudur 3rd line	Critical, Pragati		Talamanchi - Nellore			17	17		May-22
58	SCR	RVNL	DL	Vijayawada – Gudur 3rd line	Critical, Pragati		Nellore - MBL			29	29		Oct-22
59	SCR	RVNL	DL	Vijayawada – Gudur 3rd line	Critical, Pragati		MBL - Gudur			10	10		Dec-22
60	SCR	RVNL	DL	Vijayawada – Gudur 3rd line	Critical, Pragati		Ammanbrolu - Surareddypalem			25.19	25.19		Mar-23
61	SCR	RVNL	DL	Vijayawada – Gudur 3rd line	Critical, Pragati		Ulvapadu - singarayakonda			9.57	9.57		Sep-22
62	SCR	RVNL	DL	Vijayawada – Gudur 3rd line	Critical, Pragati		Chinnaganjam - Bapatla			35	35		Aug-22
63	SCR	RVNL	DL	Vijayawada – Gudur 3rd line	Critical, Pragati		Bapatla – Tsundur			31	31		Feb-23
64	SCR	RVNL	DL	Vijayawada – Gudur 3rd line	Critical, Pragati		Krishna Canal Jn. - Duggirala			18	18		Dec-22
65	SECR	RVNL	DL	Raipur - Titlagarh doubling	Super Critical, Gatishakti	Spill over 1	RVH - Raipur			3	3	Dec-21	Jun-22
66	SER	RVNL	DL	Kharagpur - Adityapur 3rd line	Critical, Pragati, Gatishakti		Nimpura-Kolaikunda			3.06	3.06		Dec-22
67	SER	RVNL	DL	Kharagpur - Adityapur 3rd line	Critical, Pragati, Gatishakti		Ghatshila- Adityapur			41	41		Dec-22
68	SR	RVNL	DL	Madurai – Maniyachi - Tuticorin doubling	Critical Gatishakti		Milavittan (MVN) – Tuticorin (TN)			7.7	7.7		Dec-22
69	SR	RVNL	DL	Vanchimaniyachchi – Nagercoil doubling	HUN		Valliyur (VLY) – Nanguneri (NNN)			14	14		Jun-22
70	SR	RVNL	DL	Vanchimaniyachchi – Nagercoil doubling	HUN		Nanguneri (NNN) – Melappalaiyam (MP)			24.5	24.5		Jan-23
71	WCR	RVNL	DL	Kota – Bina doubling	Super Critical, Gatishakti		Salpura – Kesoli - Chhabra (Excl)			15.63	15.63		Apr-22
72	WCR	RVNL	DL	Kota – Bina doubling	Super Critical, Gatishakti		Orr (Incl) – Rehatwas - Piprai Gaon (Incl)			14.33	14.33		Mar-22
73	WCR	RVNL	DL	Kota – Bina doubling	Super Critical, Gatishakti		Kota – Sogariya			2.71	2.71		Apr-22
74	WCR	RVNL	DL	Kota – Bina doubling	Super Critical, Gatishakti		Piprai Gaon(Excl)-Guneru Bameru–Mungaoli-Kanjia(Incl)			27.22	27.22		Nov-22

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
75	WCR	RVNL	DL	Barkhera - Budni 3rd line	Critical, Gatishakti		Budni – Barkhera			26.5	26.5		Dec-22
76	WR	RVNL	DL	Palanpur - Samakhiali doubling	Critical, Gatishakti		Varahi - Chhanasara			15.74	15.74		May-22
77	WR	RVNL	DL	Palanpur - Samakhiali doubling	Critical, Gatishakti		Adesar - Kidiyanagar			25.12	25.12		Jun-22
78	WR	RVNL	DL	Palanpur - Samakhiali doubling	Critical, Gatishakti		Piparala - Adesar			16.5	16.5		Sep-22
79	WR	RVNL	DL	Palanpur - Samakhiali doubling	Critical, Gatishakti		Chhansara - Piparala			25.59	25.59		Dec-22
80	SR	RVNL	DL	Maduri – Maniyachi - Tuticorin doubling	Critical Gatishakti		Madurai- TMQ			17.32	17.32		Sep-22
							Total	109.05	0.00	1418.66	1527.71		

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

No: 2022/W-I/Genl./Targets

New Delhi, dated: 25 .05.2022


The General Manager
South Central Railway,
Secunderabad

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.

Ref.: - CRB's D.O. letter No. 2022/W-I/Genl/Targets dated 15.03.2022.

The section-wise commissioning targets of New Line, Gauge Conversion & Doubling for Financial Year 2022-23 for all Zonal Railways after detailed review was finalised by Railway Board were communicated to all Zonal Railways vide D.O. Letter dated 15.03.2022 under reference.

2. The spillover sections of South Central Railway of FY 2021-22 has been 132.91 km. Therefore, total targets for New Line and Doubling for South Central Railway for FY 2022-23 including spillover sections has been worked out as 331.05 km. Details are enclosed as *Annexure-I*. In addition to these targets, RVNL is executing 229.5 km Doubling in South Central Railway *Annexure-II* and RITES is executing 29.4 km Doubling in South Central Railway *Annexure-III*.
3. Further, expenditure of South Central Railway on New Line, Doubling and Traffic Facilities work during April'2022 has been only Rs. 245 Crore against Outlay of Rs. 4673 Crore which is low as compared to the Budget Outlay for your railway.
4. As per directives issued earlier, the Railways should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.


(Brijesh Kumar)
Additional Member/Works
Railway Board

Copy to: - CAO/C, South Central Railway

Targets for Commissioning for 2022-23 including Spill Over

Annexure - I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	SCR	SCR	DL	Kazipet -Ballarshah - 3rd line	Coal, Pragati, Gatishakti	Spillover	Bisugir Sharif - Jammikunta Uppal			18.33	18.33	Sep-21	May-22
2	SCR	SCR	NL	Bhadrachalam Road-Sattupalli	Coal	Spillover	Bavanapalem - Sattupalli	13.9			13.9	Dec-21	May-22
3	SCR	SCR	DL	Kazipet -Ballarshah - 3rd line	Coal, Pragati, Gatishakti	Spillover	Asifabad - Bellampally			24.28	24.28	Jan-22	Jun-22
4	SCR	SCR	DL	Kazipet - Vijaywada 3rd line	HDN	Spillover	Chintalpalli - Warangal			12.31	12.31	Feb-22	Jun-22
5	SCR	SCR	NL	Manoharabad - Kothapalli	Essential 25-30, Pragati, PMREF		Kodakandla - Duddeda	21.50			21.5		Mar-23
6	SCR	SCR	NL	Munirabad - Mehboobnagar new line	Essential 25-30		Krishna - Maganur	13.17			13.17		Jan-23
7	SCR	SCR	DL	Kazipet -Ballarshah - 3rd line	Coal, Pragati, Gatishakti		Wirur - Makudi			12.89	12.89		May-22
8	SCR	SCR	DL	Kazipet -Ballarshah - 3rd line	Coal, Pragati, Gatishakti		Potkapalli - Bisguir sharif			10.42	10.42		Aug-22
9	SCR	SCR	DL	Kazipet -Ballarshah - 3rd line	Coal, Pragati, Gatishakti		Asifabad - Rechniroad			13.88	13.88		Nov-22
10	SCR	SCR	DL	Kazipet -Ballarshah - 3rd line	Coal, Pragati, Gatishakti		Makudi - Sirpur Town			11.36	11.36		Jan-23
11	SCR	SCR	DL	Kazipet -Ballarshah - 3rd line	Coal, Pragati, Gatishakti		Sirpur Town - Sirpur Kagaznagar			18.09	18.09		Mar-23
12	SCR	SCR	DL	Guntur Guntakal doubling	HDN/HUN	Spillover1	Gajjelakonda - Markapur - Tarlupadu			25.66	25.66	Oct-21	Jul-22
13	SCR	SCR	DL	Guntur Guntakal doubling	HDN/HUN		Cheekateegalapalem - Gundlakamma			6.50	6.5		Oct-22
14	SCR	SCR	DL	Guntur Guntakal doubling	HDN/HUN		Munumaka - Savalyapuram			19.85	19.85		Dec-22
15	SCR	SCR	DL	Guntur Guntakal doubling	HDN/HUN		Tarlupadu - Jaggambhotla Krishnapuram			20.50	20.5		Jan-23
16	SCR	SCR	DL	Guntur Guntakal doubling	HDN/HUN		Betamcherla - Malkapuram			22.98	22.98		Mar-23
17	SCR	SCR	DL	Kazipet - Vijaywada 3rd line	HDN	Spillover1	Vijaywada A (NWBH) - Kondapalli			9.08	9.08	Jul-21	Jun-22
18	SCR	SCR	DL	Kazipet - Vijaywada 3rd line	HDN	Spillover1	Kondapalli - Cheruvumadhavaram			7.87	7.87	Sep-21	Sep-22
19	SCR	SCR	DL	Kazipet - Vijaywada 3rd line	HDN	Spillover1	Cheruvumadhavaram - Errupalem			16.47	16.47	Nov-21	Dec-22
20	SCR	SCR	DL	Kazipet - Vijaywada 3rd line	HDN		Nekkonda - Chintalpalli			17.20	17.2		Feb-23
21	SCR	SCR	DL	Kazipet - Vijaywada 3rd line	HDN		North West Block Hut - Vijaywada			7.60	7.6		Mar-23

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
22	SCR	SCR	DL	Bye pass at Renigunta, Gooty and Wadi	HDN/HUN		Bye pass at Gooty			2.20	2.2		Oct-22
23	SCR	SCR	DL	Bye pass at Vijaywada & Kazipet	Critical	Spillover1	Bye pass between BZA North Cabin - Gunadala			5.01	5.01	Feb-22	Jan-23
							Total	48.57	0.00	282.48	331.05		

Targets for Commissioning for 2022-23 including Spill Over

Annexure - II

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	SCR	RVNL	DL	Vijaywada-Gudivada-Bhimavaram-Narasapur, Gudivada-Machlipatnam and Bhimavaram-Nidadavolu (221 km) - Doubling	Super critical	Spill over	Nidadavolu-Aravali			40.68	40.68	Dec-21	May-22
2	SCR	RVNL	DL	Vijayawada – Gudur 3rd line	Critical, Pragati		Ammobrolu (ANM) - Chinnaganjam (CJM)			14.06	14.06		Aug-22
3	SCR	RVNL	DL	Vijayawada – Gudur 3rd line	Critical, Pragati		Talamanchi - Nellore			17	17		May-22
4	SCR	RVNL	DL	Vijayawada – Gudur 3rd line	Critical, Pragati		Nellore - MBL			29	29		Oct-22
5	SCR	RVNL	DL	Vijayawada – Gudur 3rd line	Critical, Pragati		MBL - Gudur			10	10		Dec-22
6	SCR	RVNL	DL	Vijayawada – Gudur 3rd line	Critical, Pragati		Ammanbrolu - Surareddypalem			25.19	25.19		Mar-23
7	SCR	RVNL	DL	Vijayawada – Gudur 3rd line	Critical, Pragati		Ulvapadu - singarayakonda			9.57	9.57		Sep-22
8	SCR	RVNL	DL	Vijayawada – Gudur 3rd line	Critical, Pragati		Chinnaganjam - Bapatla			35	35		Aug-22
9	SCR	RVNL	DL	Vijayawada – Gudur 3rd line	Critical, Pragati		Bapatla – Tsundur			31	31		Feb-23
10	SCR	RVNL	DL	Vijayawada – Gudur 3rd line	Critical, Pragati		Krishna Canal Jn. - Duggirala			18	18		Dec-22
Total								0.00	0.00	229.50	229.50		

Targets for Commissioning for 2022-23 including Spill Over

Annexure - III

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	SCR	RITES	DL	Gooty - Dharmavaram doubling	Critical, Gatishakti	Spillover	Chigicherla-Dharmavaram			10.5	10.5	Jan-22	Oct-22
2	SCR	RITES	DL	Gooty - Dharmavaram doubling	Critical, Gatishakti		Taticherla(TAC) - Anantapur(ATP) - Prasannayanapalli (PSPY) - Zangalapalli (ZPL)			18.85	18.85		Jun-22
							Total	0.00	0.00	29.35	29.35		

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

No: 2022/W-I/Genl./Targets

New Delhi, dated: 25.05.2022

The General Manager
South East Central Railway,
Bilaspur

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.

Ref.: - CRB's D.O. letter No. 2022/W-I/Genl./Targets dated 15.03.2022.

The section-wise commissioning targets of New Line, Gauge Conversion & Doubling for Financial Year 2022-23 for all Zonal Railways after detailed review was finalised by Railway Board were communicated to all Zonal Railways vide D.O. Letter dated 15.03.2022 under reference.

2. The spillover sections of South East Central Railway of FY 2021-22 has been 83.52 km. Therefore, total targets for New Line, Gauge Conversion and Doubling for South East Central Railway for FY 2022-23 including spillover sections has been worked out as 295.82 km. Details are enclosed as *Annexure-I*. In addition to these targets, RVNL is executing 28.51 km Doubling in South East Central Railway *Annexure-II* and IRCON is executing 65 km New Line in South East Central Railway *Annexure-III*.

3. Further, expenditure of South East Central Railway on New Line, Gauge Conversion, Doubling and Traffic Facilities work during April'2022 has been only Rs. 127 Crore against Outlay of Rs. 3047 Crore which is low as compared to the Budget Targets set for your railway.

4. As per directives issued earlier, the Railways should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.

(Brijesh Kumar)

Additional Member/Works
Railway Board

Copy to: - CAO/C, South East Central Railway

Targets for Commissioning for 2022-23 including Spill Over

Annexure - I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	SECR	SECR	DL	Rajnandgaon-Nagpur 3 rd line	Critical, Pragati, Gatishakti	Spillover	Kachewni – Tumsar Road			27.12	27.12	Feb-22	Jun-22
2	SECR	SECR	DL	Anuppur-Katni-3rd line	Critical	Spillover	Amlai-Burhar-Singpur			22.4	22.4	Sep-21	May-22
3	SECR	SECR	DL	Bilaspur - Jharsuguda 4th Line	Critical Coal	Spillover	Brajrajnagar-Jharsuguda			10.5	10.5	Dec-21	Jun-22
4	SECR	SECR	DL	Bilaspur - Jharsuguda 4th Line	Critical Coal	Spillover	Himgir-Belpahar			13	13	Jan-22	Apr-22
5	SECR	SECR	DL	Bilaspur - Jharsuguda 4th Line	Critical Coal		Gatora- Latia			18.00	18		Oct-22
6	SECR	SECR	DL	Bilaspur - Jharsuguda 4th Line	Critical Coal		Sakti- Jharadih			10.00	10		Jan-23
7	SECR	SECR	DL	Bilaspur - Jharsuguda 4th Line	Critical Coal		Jamga-Himgir			20.50	20.5		Dec-22
8	SECR	SECR	DL	Bilaspur - Jharsuguda 4th Line	Critical Coal		Saragaon-Sakti			19.50	19.5		Feb-23
9	SECR	SECR	DL	Rajnandgaon-Nagpur 3 rd line	Critical, Pragati, Gatishakti		Tharsa - Salwa			13.00	13		Jan-23
10	SECR	SECR	DL	Rajnandgaon-Nagpur 3 rd line	Critical, Pragati, Gatishakti		Bhandara-Tharasa			24.70	24.7		Dec-22
11	SECR	SECR	DL	Rajnandgaon-Nagpur 3 rd line	Critical, Pragati, Gatishakti		Dhanoli -Gudma			18.00	18		Dec-22
12	SECR	SECR	DL	Rajnandgaon-Nagpur 3 rd line	Critical, Pragati, Gatishakti		Gangajharh-Kachewani			8.46	8.46		Nov-22
13	SECR	SECR	DL	Rajnandgaon-Nagpur 3 rd line	Critical, Pragati, Gatishakti		Kanhan-Kamptee			4.54	4.54		Jan-23
14	SECR	SECR	DL	Anuppur-Katni-3rd line	Critical		Umaria-Chandia			18.90	18.9		Nov-22
15	SECR	SECR	DL	Anuppur-Katni-3rd line	Critical		Singhpur-Shahdol			5.90	5.9		Dec-22
16	SECR	SECR	DL	Anuppur-Katni-3rd line	Critical		Shahdol-Badhwabara			8.00	8		Feb-23
17	SECR	SECR	DL	Anuppur-Katni-3rd line	Critical		Chandia-Rupuand			16.80	16.8		Feb-23
18	SECR	SECR	DL	Bilaspur-Uslapur Flyover work	Super Critical, Gatishakti	Spill over 1	Bilaspur-Uslapur Flyover work			10.50	10.5	Mar-22	Dec-22

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
19	SECR	SECR	DL	Raipur- Titlagarh doubling project including MMs of Mandir Hasaud - Naya Raipur - Kendri New line and Abhanpur- Rajim GC	Gatishakti		Mandir Hasaud - Naya Raipur - Central Business District.- Kendri	20.00			20		Jan-23
20	SECR	SECR	DL	Raipur- Titlagarh doubling project including MMs of Mandir Hasaud - Naya Raipur - Kendri New line and Abhanpur- Rajim GC	Gatishakti		Kendri-Abhanpur		6.00		6		Jan-23
							Total	20.00	6.00	269.82	295.82		

Targets for Commissioning for 2022-23 including Spill Over

Annexure - II

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	SECR	RVNL	DL	Raipur - Titlagarh doubling	Super Critical, Gatishakti	Spill over	Lakholi-Mandir Hasaud-RVH			25.51	25.51	Dec-21	Apr-22
2	SECR	RVNL	DL	Raipur - Titlagarh doubling	Super Critical, Gatishakti	Spill over 1	RVH - Raipur			3	3	Dec-21	Jun-22
Total								0.00	0.00	28.51	28.51		

Targets for Commissioning for 2022-23 including Spill Over

Annexure - III

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	SECR	IRCON	NL	CERC1			Kharsia- Korichhapar UP line	45			45		Jun-22
2	SECR	IRCON	NL	CERC1			Chaal feder line	8.5			8.5		Jun-22
3	SECR	IRCON	NL	CERC1			Varoud feder line	4.5			4.5		Jun-22
4	SECR	IRCON	NL	CERC1			Durgapur feder line	7			7		Sep-22
Total								65.00	0.00	0.00	65.00		

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

No: 2022/W-I/Genl./Targets

New Delhi, dated: 25 .05.2022


The General Manager
South Eastern Railway,
Kolkata

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.

Ref.: - CRB's D.O. letter No. 2022/W-I/Genl./Targets dated 15.03.2022.

The section-wise commissioning targets of New Line, Gauge Conversion & Doubling for Financial Year 2022-23 for all Zonal Railways after detailed review was finalised by Railway Board were communicated to all Zonal Railways vide D.O. Letter dated 15.03.2022 under reference.

2. The spillover sections of South Eastern Railway of FY 2021-22 has been 125.05 km. Therefore, total targets for Doubling for South Eastern Railway for FY 2022-23 including spillover sections has been worked out as 207.6 km. Details are enclosed as *Annexure-I*. In addition to these targets, RVNL is executing 75.06 km Doubling in South Eastern Railway *Annexure-II*.
3. Further, expenditure of South Eastern Railway on Doubling and Traffic Facilities work during April'2022 has been only Rs. 138 Crore against Outlay of Rs. 3178 Crore which is low as compared to the Budget outlay for your railway.
4. As per directives issued earlier, the Railways should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.


(Brijesh Kumar)
Additional Member/Works
Railway Board

Copy to: - CAO/C, South Eastern Railway

Targets for Commissioning for 2022-23 including Spill Over

Annexure - I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	SER	SER	DL	Bondamunda-Ranchi doubling	Coal, Pragati	Spillover	Link 'B' - Bangurkela			2.25	2.25	Jun-21	Apr-22
2	SER	SER	DL	Bondamunda-Ranchi doubling	Coal, Pragati	Spillover	Hatia - Balsiring			6	6	Jul-21	Apr-22
3	SER	SER	DL	Rourkela-Jharsuguda 3rd line	Critical, Pragati, Gatishakti	Spillover	Kalunga- Panposh-Rourkela			13.5	13.5	Dec-21	Apr-22
4	SER	SER	DL	Kharagpur-Narayangarh 3rd line.	SC	Spillover	Kharagpur- Hijli			3.5	3.5	Dec-21	Apr-22
5	SER	SER	DL	Rourkela-Jharsuguda 3rd line	Critical, Pragati, Gatishakti	Spillover1	Rajgangpur- Sonakhan			7.4	7.4	Dec-21	Apr-22
6	SER	SER	DL	Rourkela-Jharsuguda 3rd line	Critical, Pragati, Gatishakti	Spillover1	Tangarmunda -Sonakhan			19	19	Feb-22	Jun-22
7	SER	SER	DL	Talgaria-Bokaro(N) doubling	Coal, Gatishakti	Spillover1	Talgoria- Chas			13.3	13.3	Feb-22	May-22
8	SER	SER	DL	Talgaria-Bokaro(N) doubling	Coal, Gatishakti		Chas - Bokaro (N)			18.7	18.7		Jan-23
9	SER	SER	DL	Bondamunda-Ranchi doubling	Coal, Pragati	Spillover1	Govindpur- Bakaspur			13.1	13.1	Dec-21	Oct-22
10	SER	SER	DL	Bondamunda-Ranchi doubling	Coal, Pragati	Spillover1	Bakaspur - Pakra			13.7	13.7	Dec-21	Oct-22
11	SER	SER	DL	Bondamunda-Ranchi doubling	Coal, Pragati	Spillover1	Orga -Nowagaon			6.7	6.7	Mar-22	Dec-22
12	SER	SER	DL	Bondamunda-Ranchi doubling	Coal, Pragati		Nowagaon- Bagurkela			12.5	12.5		Feb-23
13	SER	SER	DL	Bondamunda-Ranchi doubling	Coal, Pragati		Link 'B'- Link 'C'			2.45	2.45		Mar-23
14	SER	SER	DL	Jharsuguda- Sardega doubling.			Jharsuguda-Kechobahal			19.3	19.3		Oct-22
15	SER	SER	DL	Narayangarh - Bhadrak 3rd line.	Coal	Spillover1	Narayangarh - Belda			12.4	12.4	Mar-22	Jan-23
16	SER	SER	DL	Narayangarh - Bhadrak 3rd line.	Coal		Soro- Ranital			21	21		Feb-23
17	SER	SER	DL	Narayangarh - Bhadrak 3rd line.	Coal	Spillover1	Ranital - Ranital(Link)			6	6	Jan-22	Jun-22
18	SER	SER	DL	Damodar - Mohishila doubling.	Coal, Gatishakti	Spillover1	Damodar - Mohishila			8.2	8.2	Dec-21	Mar-23
19	SER	SER	TF	Sankrail-Santragachi Link line (8.6 Km).			Sankrail-Santragachi			8.6	8.6		Apr-22
Total								0.00	0.00	207.60	207.60		

Targets for Commissioning for 2022-23 including Spill Over

Annexure - II

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	SER	RVNL	DL	Kharagpur - Adityapur 3rd line	Critical, Pragati, Gatishakti	Spill over	Chakulia - Ghatsila			31	31	Sep-21	May-22
2	SER	RVNL	DL	Kharagpur - Adityapur 3rd line	Critical, Pragati, Gatishakti		Nimpura-Kolaikunda			3.06	3.06		Dec-22
3	SER	RVNL	DL	Kharagpur - Adityapur 3rd line	Critical, Pragati, Gatishakti		Ghatshila- Adityapur			41	41		Dec-22
Total								0.00	0.00	75.06	75.06		

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

No: 2022/W-I/Genl./Targets

New Delhi, dated: 25.05.2022

The General Manager
Southern Railway,
Chennai

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.


Ref.: - CRB's D.O. letter No. 2022/W-I/Genl./Targets dated 15.03.2022.

The section-wise commissioning targets of New Line, Gauge Conversion & Doubling for Financial Year 2022-23 for all Zonal Railways after detailed review was finalised by Railway Board were communicated to all Zonal Railways vide D.O. Letter dated 15.03.2022 under reference.

2. The spillover sections of Southern Railway of FY 2021-22 has been 68.84 km. Therefore, total targets for Gauge Conversion and Doubling projects for Southern Railway for FY 2022-23 including spillover sections has been worked out as 84.84 km. Details are enclosed as *Annexure-I*. In addition to these targets, RVNL is executing 81.81 km Doubling in Southern Railway *Annexure-II*.

3. Further, expenditure of Southern Railway on New Line, Gauge Conversion, Doubling and Traffic Facilities during April'2022 has been only Rs. 39 Crore against Outlay of Rs. 2253 Crore which is low as compared to the Budget Outlay set for your railway.

4. As per directives issued earlier, the Railways should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.


(Brijesh Kumar)
Additional Member/Works
Railway Board

Copy to: - CAO/C, MS and ERS, Southern Railway

Targets for Commissioning for 2022-23 including Spill Over

Annexure -I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	SR	SR	GC	Madurai-Bodinayakkanur	GC	Spill over	Theni - Bodinayakkanur		15		15	Oct-21	Jul-22
2	SR	SR	GC	Tiruturaipundi-Agastiyampalli GC	GC	Spill over	Tiruturaipundi-Agastiyampalli		37		37	Oct-21	Jul-22
3	SR	SR	DL	Kurruppanthara-Chingavanam doubling	SC	Spill over	Ettumanur- Chingavanam			16.84	16.84	Dec-21	May-22
4	SR	SR	DL	Salem - Omalur Doubling	Coal, Gatishakti		Salem - Omalur			11	11		Sep-22
5	SR	SR	DL	MRTS-Phase II Extension			Velachery - St.Thomas Mount			5	5		Dec-22
Total								0.00	52.00	32.84	84.84		

Targets for Commissioning for 2022-23 including Spill Over

Annexure - II

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	SR	RVNL	DL	Vanchimaniyachchi – Nagercoil doubling	HUN		Valliyur-Aralvaymoli			18.29	18.29		Apr-22
2	SR	RVNL	DL	Madurai – Maniyachi - Tuticorin doubling	Critical Gatishakti		Milavittan (MVN) – Tuticorin (TN)			7.7	7.7		Dec-22
3	SR	RVNL	DL	Vanchimaniyachchi – Nagercoil doubling	HUN		Valliyur (VLY) – Nanguneri (NNN)			14	14		Jun-22
4	SR	RVNL	DL	Vanchimaniyachchi – Nagercoil doubling	HUN		Nanguneri (NNN) – Melappalaiyam (MP)			24.5	24.5		Jan-23
5	SR	RVNL	DL	Madurai – Maniyachi - Tuticorin doubling	Critical Gatishakti		Madurai- TMQ			17.32	17.32		Sep-22
							Total	0.00	0.00	81.81	81.81		

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

No: 2022/W-I/Genl./Targets

New Delhi, dated: 25.05.2022


The General Manager
South Western Railway,
Hubbali

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.

Ref.: - CRB's D.O. letter No. 2022/W-I/Genl./Targets dated 15.03.2022.

The section-wise commissioning targets of New Line, Gauge Conversion & Doubling for Financial Year 2022-23 for all Zonal Railways after detailed review was finalised by Railway Board were communicated to all Zonal Railways vide D.O. Letter dated 15.03.2022 under reference.

2. The spillover sections of South Western Railway of FY 2021-22 has been 96 km. Therefore, total targets for New Line and Doubling for South Western Railway for FY 2022-23 including spillover sections has been worked out as 323.8 km. Details are enclosed as *Annexure-I*. These targets include 32.1 Km Doubling executed by K-Ride (*Annexure-II*).
3. Further, expenditure of South Western Railway on New Line, Doubling and Traffic Facilities works during April'2022 has been only Rs. 57 Crore against Outlay of Rs. 1618 Crore which is low as compared to the Budget outlay for your railway.
4. As per directives issued earlier, the Railways should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.


(Brijesh Kumar)
Additional Member/Works
Railway Board

Copy to: - CAO/C, South Western Railway

Targets for Commissioning for 2022-23 including Spill Over

Annexure - I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	SWR	SWR	DL	Pune-Miraj-Londa doubling	Critical Gatishakti	Spill over	Desur - Belagavi			10	10	Aug-21	Apr-22
2	SWR	SWR	DL	Pune-Miraj-Londa doubling	Critical Gatishakti	Spill over	Khanapur - Desur			16	16	Aug-21	May-22
3	SWR	SWR	DL	Pune-Miraj-Londa doubling	Critical Gatishakti	Spill over	Belagavi - Suldhall			27	27	Nov-21	May-22
4	SWR	SWR	DL	Pune-Miraj-Londa doubling	Critical Gatishakti	Spill over	Londa - Khanapur			25	25	Feb-22	Jun-22
5	SWR	SWR	NL	Munirabad-Mahabubnagar	NL-25-30	Spill over	Karatagi - Sindhanoor	18			18	Feb-22	Dec-22
6	SWR	SWR	NL	Rayadurg - Tumkur new line	Essential 25-30, Pragati		Kadiridevarapalli - Doddahalli	20			20		Feb-23
7	SWR	SWR	NL	Gadag - Wadi	Essential 25-30, Pragati		Sangnal - Linganbandi	23.7			23.7		Mar-23
8	SWR	SWR	DL	Hotgi - Kudgi - Gadag doubling	Essential, Pragati, Gatishakti		Hole Alur - Badami			19	19		Oct-22
9	SWR	SWR	DL	Hotgi - Kudgi - Gadag doubling	Essential, Pragati, Gatishakti		Badami - Bagalkot			26	26		Jan-23
10	SWR	SWR	DL	Hubli - Chikjajur doubling	Critical, Gatishakti		Hubli South - Sanushi			20	20		Dec-22
11	SWR	SWR	DL	Hubli - Chikjajur doubling	Critical, Gatishakti		Devargudda - Haveri			25	25		Dec-22
12	SWR	SWR	DL	Pune-Miraj-Londa doubling	Critical Gatishakti		Suldhall - Ghataprabha			30	30		Sep-22
13	SWR	SWR	DL	Pune-Miraj-Londa doubling	Critical Gatishakti		Kudachi - Miraj			32	32		Feb-23
14	SWR	K-RIDE	DL	Baiyyappanhalli - Hosur doubling	HDN/HUN		Karmelaram - Heelalige			10.5	10.5		Jun-22
15	SWR	K-RIDE	DL	Baiyyappanhalli - Hosur doubling	HDN/HUN		Bellandur Road - Karmelaram (IB) & Heelalige - Anekal road			13.5	13.5		Mar-23
16	SWR	K-RIDE	DL	Yeswanthpur - Channasandra doubling	HDN/HUN		Yeswanthpur - Yeswanthpur bypass & Lottgollahalli - Hebbal			8.1	8.1		Mar-23
Total								61.70	0.00	262.10	323.80		

Targets for Commissioning for 2022-23 including Spill Over

Annexure - II

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	SWR	K-RIDE	DL	Baiyyappanhalli - Hosur doubling	HDN/HUN		Karmelaram - Heelalige			10.5	10.5		Jun-22
2	SWR	K-RIDE	DL	Baiyyappanhalli - Hosur doubling	HDN/HUN		Bellandur Road - Karemelaram (IB) & Heelalige - Anekal road			13.5	13.5		Mar-23
3	SWR	K-RIDE	DL	Yeswanthpur - Channasandra doubling	HDN/HUN		Yeswanthpur - Yeswanthpur bypass & Lottegollahalli - Hebbal			8.1	8.1		Mar-23
Total								0.00	0.00	32.10	32.10		

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

No: 2022/W-I/Genl./Targets

New Delhi, dated: 25.05.2022


The General Manager
West Central Railway,
Jabalpur

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.

Ref.: - CRB's D.O. letter No. 2022/W-I/Genl./Targets dated 15.03.2022.

The section-wise commissioning targets of New Line, Gauge Conversion & Doubling for Financial Year 2022-23 for all Zonal Railways after detailed review was finalised by Railway Board were communicated to all Zonal Railways vide D.O. Letter dated 15.03.2022 under reference.

2. The spillover sections of West Central Railway of FY 2021-22 has been 85.9 km. Therefore, total targets for New Line and Doubling for West Central Railway for FY 2022-23 including spillover sections has been worked out as 273.9 km. Details are enclosed as *Annexure-I*. In addition to these targets, RVNL is executing 113.8 km Doubling in West Central Railway *Annexure-II* and IRCON is executing 97.73 km Doubling in West Central Railway *Annexure-III*.
3. Further, expenditure of West Central Railway on New Line, Doubling and Traffic Facilities works during April'2022 has been only Rs 65 Crore against Outlay of Rs. 3960 Crore which is low as compared to the Budget outlay for your railway.
4. As per directives issued earlier, the Railways should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.


(Brijesh Kumar)
Additional Member/Works
Railway Board

Copy to: - CAO/C, West Central Railway

Targets for Commissioning for 2022-23 including Spill Over

Annexure - I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	WCR	WCR	DL	Katni - Bina 3rd line	HDN	Spill over	Isharwara-Nariaoli			9	9	Jan-22	Jun-22
2	WCR	WCR	DL	Katni - Bina 3rd line	HDN	Spill over	Khurai-Sumeri			8.5	8.5	Mar-22	Jul-22
3	WCR	WCR	DL	Katni - Bina 3rd line	HDN	Spill over	Sagar-Makronia			7	7	Oct-21	Apr-22
4	WCR	WCR	DL	Satna-Rewa doubling	Critical	Spill over	Baghai Road- Turki Road			9	9	Oct-21	Jun-22
5	WCR	WCR	DL	Katni - Bina 3rd line	HDN	Spill over	Rithi-Salia			18.5	18.5	Feb-22	Jul-22
6	WCR	WCR	DL	Satna-Rewa doubling	Critical	Spill over	Sakariya- Hinauta ramban			8	8	Mar-22	May-22
7	WCR	WCR	DL	Satna-Rewa doubling	Critical	Spill over	Hinautaramban- Baghai Road			10	10	Mar-22	Jun-22
8	WCR	WCR	NL	Lalipur Singaruli new line	Essential 25-30, Pragati		Rewa- Govindgarh	20			20		Oct-22
9	WCR	WCR	NL	Lalipur Singaruli new line	Essential 25-30, Pragati		Govindgarh - Baghwar	13			13		Jan-23
10	WCR	WCR	NL	Lalipur Singaruli new line	Essential 25-30, Pragati		Satna - Barethiya	19			19		Jan-23
11	WCR	WCR	NL	Ramganjmandi - Bhopal new line	Essential 25-30, Pragati		Junakhera - Aklera	27			27		Aug-22
12	WCR	WCR	NL	Ramganjmandi - Bhopal new line	Essential 25-30, Pragati		Aklera - Ghatoli	15			15		Feb-23
13	WCR	WCR	NL	Ramganjmandi - Bhopal new line	Essential 25-30, Pragati		Nisatpura - Sant Hirdaram nagar	9			9		Feb-23
14	WCR	WCR	DL	Katni - Bina 3rd line	HDN		Salaiya - Ghatara			34	34		Dec-22
15	WCR	WCR	DL	Katni - Bina 3rd line	HDN		Bandakpur - Damoh			15	15		Jan-23
16	WCR	WCR	DL	Katni - Bina 3rd line	HDN		Girwar - Lidhora Khurd			10	10		Feb-23
17	WCR	WCR	DL	Katni - Bina 3rd line	HDN		Isharwara - Sumreri			18	18		Jan-23
18	WCR	WCR	DL	Katni - Bina 3rd line	HDN		Hardua - Majghawan Fatak			8	8		Jan-23
19	WCR	WCR	DL	Powerkheda-Jujharpur-Single line flyover in UP direction	Super Critical	Spillover1	Powerkheda-Jujharpur-Single line flyover in UP direction			15.9	15.9	Dec-21	Jul-22
Total								103.00	0.00	170.90	273.90		

Targets for Commissioning for 2022-23 including Spill Over

Annexure-II

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	WCR	RVNL	DL	Kota – Bina doubling	Super Critical, Gatishakti	Spill over	Chhabra-Bhulon - Motipura Chouki			21.73	21.73	Dec-21	May-22
2	WCR	RVNL	DL	Kota – Bina doubling	Super Critical, Gatishakti	Spill over	Mahadevkheri - Malkheri			5.66	5.66	Oct-21	May-22
3	WCR	RVNL	DL	Kota – Bina doubling	Super Critical, Gatishakti		Salpura – Kesoli - Chhabra (Excl)			15.63	15.63		Apr-22
4	WCR	RVNL	DL	Kota – Bina doubling	Super Critical, Gatishakti		Orr (Incl) – Rehatwas - Piprai Gaon (Incl)			14.33	14.33		Mar-22
5	WCR	RVNL	DL	Kota – Bina doubling	Super Critical, Gatishakti		Kota – Sogariya			2.71	2.71		Apr-22
6	WCR	RVNL	DL	Kota – Bina doubling	Super Critical, Gatishakti		Piprai Gaon(Excl)-Guneru Bameru–Mungaoli-Kanjia(Incl)			27.22	27.22		Nov-22
7	WCR	RVNL	DL	Barkhera - Budni 3rd line	Critical, Gatishakti		Budni – Barkhera			26.5	26.5		Dec-22
Total								0.00	0.00	113.78	113.78		

Targets for Commissioning for 2022-23 including Spill Over

Annexure-III

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	WCR	IRCON	DL	Katni-Singrauli doubling	Critical, Pragati, Gatishakti Coal	Spillover1	Marwasgram-Niwas Road			16.93	16.93	Dec-21	Apr-22
2	WCR	IRCON	DL	Katni-Singrauli doubling	Critical, Pragati, Gatishakti Coal	Spillover1	Saraigram-Gajrabehara			10.7	10.7	Oct-21	Apr-22
3	WCR	IRCON	DL	Katni-Singrauli doubling	Critical, Pragati, Gatishakti Coal	Spillover1	Gajrabehara-Deoragram			10.4	10.4	Oct-21	Jun-22
4	WCR	IRCON	DL	Katni-Singrauli doubling	Critical, Pragati, Gatishakti Coal		Khanna Banjari-Mahroi			11.9	11.9		Aug-22
5	WCR	IRCON	DL	Katni-Singrauli doubling	Critical, Pragati, Gatishakti Coal		Niwas Road-Saraigram			28.7	28.7		Oct-22
6	WCR	IRCON	DL	Katni-Singrauli doubling	Critical, Pragati, Gatishakti Coal		Mahroi-Vijaysota			19.1	19.1		Dec-22
Total								0.00	0.00	97.73	97.73		

भारत सरकार (Government of India)
रेल मंत्रालय (Ministry of Railways)
रेलवे बोर्ड (Railway Board)

No: 2022/W-I/Genl./Targets

New Delhi, dated: 25.05.2022

The General Manager
Western Railway,
Mumbai

Sub: New Line, Gauge Conversion and Doubling works targeted for commissioning during FY 2022-23 and plan to increase capital expenditure on these projects.

Ref.: - CRB's D.O. letter No. 2022/W-I/Genl/Targets dated 15.03.2022.

The section-wise commissioning targets of New Line, Gauge Conversion & Doubling for Financial Year 2022-23 for all Zonal Railways after detailed review was finalised by Railway Board were communicated to all Zonal Railways vide D.O. Letter dated 15.03.2022 under reference.

2. The spillover sections of Western Railway of FY 2021-22 has been 97.93 km. Therefore, total targets for New Line and Doubling for Western Railway for FY 2022-23 including spillover sections has been worked out as 218.4 km. Details are enclosed as *Annexure-I*. In addition to these targets, RVNL is executing 123.6 km Doubling in Western Railway *Annexure-II*.
3. Further, expenditure of Western Railway on New Line, Doubling and Traffic Facilities work during April'2022 has been only Rs. 278 Crore against Outlay of Rs. 3,662 Crore which is low as compared to the Budget outlay for your railway.
4. As per directives issued earlier, the Railways should fully utilize the funds made available for the projects and ensure timely completion in accordance with the targets set with no cost and time overruns.


(Brijesh Kumar)
Additional Member Works
Railway Board

Copy to: - CAO/C, Western Railway

Targets for Commissioning for 2022-23 including Spill Over

Annexure - I

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	WR	WR	GC	Ahmedabad-Mahesana	Critical, Gatishakti	Spill over	Dangarwa-Jagudan		15.98		15.98	Aug-21	May-22
2	WR	WR	DL	Nimach-Chittaurgarh	Critical, Gatishakti	Spill over	Nimach-Bisalvaskalan			12	12	Mar-22	Jun-22
3	WR	WR	DL	Surendranagar - Rajkot doubling	Critical, Pragati, Gatishakti	Spill over1	Wankaner-Sindhavadar			12.43	12.43	Mar-22	Jun-22
4	WR	WR	NL	Chhota Udepur Dhar New Line		Spillover1	Jobat - Khandala	14.2			14.2	Jun-21	May-22
5	WR	WR	DL	Nimach-Chittaurgarh doubling	Critical, Gatishakti		Bisalwaskalan - Nimach			7.19	7.189		Sep-22
6	WR	WR	GC	Ahmedabad-Mahesana GC	Critical, Gatishakti	Spillover1	Jagudan-Mahesana		11.87		11.87	Dec-21	Sep-22
7	WR	WR	DL	Surendranagar - Rajkot doubling	Critical, Pragati, Gatishakti	Spillover1	Digsar - Muli Road			8.01	8.01	Mar-22	Jun-22
8	WR	WR	DL	Surendranagar - Rajkot doubling	Critical, Pragati, Gatishakti	Spillover1	Sindhavadar Khorana			15.47	15.47	Mar-22	Jul-22
9	WR	WR	DL	Surendranagar - Rajkot doubling	Critical, Pragati, Gatishakti		Muli Road-Vagadiya			15.24	15.24		Dec-22
10	WR	WR	DL	Surendranagar - Rajkot doubling	Critical, Pragati, Gatishakti		Vagadiya - Daldi			24.23	24.23		Dec-22
11	WR	WR	DL	Surendranagar - Rajkot doubling	Critical, Pragati, Gatishakti		Khorana-Bhileshwar			4.5	4.5		Nov-22
12	WR	WR	DL	Surendranagar - Rajkot doubling	Critical, Pragati, Gatishakti		Bhileshwar-Rajkot			13.83	13.83		Jan-23
13	WR	WR	DL	Viramgam-Samakhiali doubling	Super Critical	Spill over 1	Maliya 'A' cabin to Maliya 'B' cabin			7.97	7.97	Dec-21	Dec-22
14	WR	WR	DL	Indore -Devas -Ujjain doubling			Karchha Binjana			30.48	30.48		Dec-22
15	WR	WR	GC	Ratlam - Indore-Mhow - Khandwa - Akola GC Project	GC 25-30		Khandwa By pass cabin to Khandwa junction (WR limit)		4.5		4.5		Dec-22
16	WR	WR	NL	Dahod-Indore new line			Katwara-Dahod	11			11		Oct-22
17	WR	WR	DL	6th line between Mumbai Central to Borivali (30Km)			Khar Road - Goregaon			9.5	9.5		Feb-23
Total								25.20	32.35	160.85	218.40		

Targets for Commissioning for 2022-23 including Spill Over

Annexure - II

S.N	Railway	Exe. agency	Plan Head	Name of Project	Priority	Spill over	Name of section	NL	GC	DL	Total Length (Km)	ORIGINAL TDC 21-22	TDC
1	WR	RVNL	DL	Palanpur - Samakhiali doubling	Critical, Gatishakti	Spill over	Diyodar-Mitha-Bhabhar-Radhanpur			40.62	40.62	Jan-22	Apr-22
2	WR	RVNL	DL	Palanpur - Samakhiali doubling	Critical, Gatishakti		Varahi - Chhanasara			15.74	15.74		May-22
3	WR	RVNL	DL	Palanpur - Samakhiali doubling	Critical, Gatishakti		Adesar - Kidiyanagar			25.12	25.12		Jun-22
4	WR	RVNL	DL	Palanpur - Samakhiali doubling	Critical, Gatishakti		Piparala - Adesar			16.5	16.5		Sep-22
5	WR	RVNL	DL	Palanpur - Samakhiali doubling	Critical, Gatishakti		Chhansara - Piparala			25.59	25.59		Dec-22
Total								0.00	0.00	123.57	123.57		